

# SHORT TERM SCHEDULE

**Hearn Enterprise, Inc**  
 411 Davis Street, Suite 201  
 Vacaville, CA 95688

JOB NAME: NSD  
 JOB NUMBER: 12-05  
 PROJECT MANAGER: Fred/Cathy  
 SUPERINTENDENT: Tony Watson  
 JOB SITE PHONE #: \_\_\_\_\_  
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 11/27/2012  
 PREPARED BY: T.W.  
 DATE OF MASTER SCHEDULE: \_\_\_\_\_  
 TARGET PROJECT END DATE: \_\_\_\_\_

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Nov.-Dec.							Dec.							Dec.							Trade								
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S		M	T	W	TH	F	S	S	
**Sub Coordination meetings - Mondays @ 9AM**																													All	
Owners meetings																												HE		
Hearn Safety Meeting - Mondays @ 9:30 AM																												All		
<b>ADMINISTRATION BUILDING</b>																														
Install gyp board																														North Counties Drywall
Taping and texturing																													North Counties Drywall	
Texture drying time																														North Counties Drywall
Paint interior walls																													Mike Flynn Painting	
Lath nailing inspection																														Covello Group
Scratch coat stucco (after ext.wall gyp)																														Landgrebe Lath & Plaster
Brown coat stucco																														Landgrebe Lath & Plaster
Stucco cure (14 days) - Dec. 1 - 14																												Landgrebe Lath & Plaster		
Color coat stucco																														Landgrebe Lath & Plaster
Brick veneer - after brown coat																													Minaret Masonry	
Metal roofing: Phase 2																														Kodiak Roofing
<b>CORPORATION YARD BUILDING</b>																														
Metal building siding, trim and pick-up																														Solano Construction
Install roof curbs																													Solano Construction	
Install Exterior H.M. doors																														HTI
Install skylights																													HE	
Install roll up doors - TBD																														R&S Erection
Frame stairs																														Barbosa Builders
Fire protection piping rough																														Accurate Fire

# SHORT TERM SCHEDULE

JOB NAME: NSD  
 JOB NUMBER: 12-05  
 PROJECT MANAGER: Fred/Cathy  
 SUPERINTENDENT: Tony Watson  
 JOB SITE PHONE #: \_\_\_\_\_  
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 11/27/2012  
 PREPARED BY: T.W.  
 DATE OF MASTER SCHEDULE: \_\_\_\_\_  
 TARGET PROJECT END DATE: \_\_\_\_\_

**Hearn Enterprise, Inc**  
 411 Davis Street, Suite 201  
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Nov.-Dec.							Dec.							Dec.							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Fire protection hydro inspection																													Napa Fire
Metal stud framing																													North Counties Drywall
Rough HVAC																													Bell Products
Rough elect, phone, data																													Napa Elect.
Rough fire, security alarm																													Bay Alarm
Rough plumbing																													Tyrrell Plumbing
Install interior H.M. frames																													HTI
Field measure guard, stair rails																													Chadlen Industries
Install guard, stair rails																													Chadlen Industries
Consultant inspctions																													Covello, Valley Arch
Thermal insulation																													Western Insulation
<b>SITE WORK</b>																													
Fine grade rock for AC																													Keith Gale
Redwood headers																													Keith Gale
Move job trailer																													Keith Gale, HE
Clean out, backfill landscape planters																													Keith Gale
Compaction testing																													K.C. Engineering
AC paving - 1st lift @ Corp.Yard Parking and roadway @ (E) Operations Building																													Keith Gale
Raise manholes, valves etc.																													Keith Gale
Pour walkways at Visitor's Parking																													RE Maher Concrete
Form, pour transformer, swithgear pads																													RE Maher Concrete
Install bollards at card reader, FDCs: TBD																													HE; Chadlen Industries

## SHORT TERM SCHEDULE

**Hearn Enterprise, Inc**  
 411 Davis Street, Suite 201  
 Vacaville, CA 95688

JOB NAME: NSD  
 JOB NUMBER: 12-05  
 PROJECT MANAGER: Fred/Cathy  
 SUPERINTENDENT: Tony Watson  
 JOB SITE PHONE #: \_\_\_\_\_  
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 11/27/2012  
 PREPARED BY: T.W.  
 DATE OF MASTER SCHEDULE: \_\_\_\_\_  
 TARGET PROJECT END DATE: \_\_\_\_\_

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Nov.-Dec.							Dec.							Dec.							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Install fence posts: TBD																													Jensens Ornamental

This schedule is our best projection of actual construction activities over the next few weeks, and takes precedence over the overall project schedule. Dates listed are when we expect work to start & finish on the described activity. You are expected to perform your work during the durations indicated, so the others may schedule their subsequent work. We will attempt to notify your office in advance of when you are expected to be on site, but do not depend upon that call. Plan to perform your work according to this schedule. Contact the Superintendent immediately if you see any conflicts within this schedule, or if there is any reason you cannot perform your work within the time allowed.