



WEST NAPA PUMP STATION PROJECT NAPA SANITATION DISTRICT

APEC JOB #2003
3 WEEK LOOK AHEAD

6/4/2020

Item	Activity Description	Resp. Party	5/31	6/1	6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	NOTES
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	
1	Mobilize			X	X	X	X	X																							
2	Temp power pole																														PGE says to use temp transformer
3	PGE hookup																														PGE says to use temp transformer
4	Demolition							X			X	X	X	X	X																AC, 22"/24" lines
5	Pothole for temp bypass							X			X	X																			
6	Temporary bypass piping													X			X	X	X	X	X										
7	Procure C-905/DI bypass materials						X	X			X	X	X	X	X																Waiting for RFI 18.1
8	Submit SOR for plant shutdown										X																				Waiting for RFI 18.1
9	24" FM connection																				X										
10	Antenae relocation												X																		Tentative
11	Valve delivery																														Shipping on 6/19
12	Steel pipe delivery																														Waiting for RFI 18.1
13	PGE primary conduit/inspection																							X	X	X	X	X			Need info from Owner
14	Temp PGE transformer																														Need confirmation from PGE
15	Mobilize/Drive sheets																							X	X	X	X	X			Tentative
16																															
17																															
18																															
19																															
20																															
21																															
22																															
23																															
24																															
25																															
26																															
27																															
28																															
29																															