## RDS 19-05 Zinfandel Lane Paving Project 2/12/2020

		Board Appropriation	Board Appropriation	Appropriation Amount	Appropriation Amount	Appropriation Amount
<b>Budget Item</b>	<b>Budget Item Amount</b>	Request Today	to date	Spent to Date	% Spent to Date	<u>Balance</u>
Design and Engineering, with Geotechnical & Surveying	\$84,126	\$44,126	\$40,000	\$26,726	67%	\$13,274
Construction	\$1,201,795		\$0	\$0	N/A	\$0
Construction Contingency (10%)	\$120,180		\$0	\$0	N/A	\$0
Construction Management	\$60,090		\$0	\$0	N/A	\$0
County Project Management/Administration	\$24,036		\$0	\$0	N/A	\$0
Special Inspection Fees	\$24,036		\$0	\$0	N/A	\$0
<u>TOTAL</u>	\$1,514,262	\$44,126	\$40,000	\$26,726	67%	\$13,274