Buhman Road Bridge	11/10/20					
RDS 20-25		ı				T
Budget Item	Budget Item Amount	DESIGN PHASE  Board Appropriation  Request Today	Board Appropriation to date	Appropriation Amount Spent to Date	Appropriation Amount % Spent to Date	Appropriation Amount Balance
Construction						\$0
Construction Contingency						\$0
Design and Engineering	\$239,483	\$18,000	\$221,483	\$104,233	47%	\$117,251
Construction Management						\$0
County Project Management/Administration	\$71,000		\$71,000	\$16,569	23%	\$54,431
Inspections and Fees						\$0
Onsite utilities, signalization, path						\$0
Offsite utilities & advanced demo						\$0
TOTAL	\$310,483	\$18,000	\$292,483	\$120,802	70%	\$171,681