



# Browns Valley Trunk Project (CIP 14703) and West Napa Pump Station Project (CIP 17711) Update







# More Project Photos





# Contract Status

Item	BVT	WNPS
Original Contract	\$20,507,752	\$7,662,305
Total CO's	\$0	\$0
Total Contract	\$20,507,752	\$7,662,305
Paid to Date (including retention)	\$10,689,550	\$1,970,134
Percent Paid	52%	26%



# Schedule (as of 11/30/20)

Item	BVT	WNPS Pump Station	WNPS Overall Project
Notice to Proceed	March 30, 2020	March 30, 2020	March 30, 2020
Contract Days	560	489	574
Days Remaining	315	244	329
Substantial Completion (Est)	October 11, 2021	August 1, 2021	October 25, 2021
Percent of Days Expired	44%	50%	43%



# November Activities - Completed

BVT	WNPS
Completed sewer main install in Jefferson Street	Continued work on wet well walls (forming, rebar, lining)
Continued pipe install in Freeway Drive	
Started pipe install in Old Sonoma Road	



# Upcoming and Ongoing Activities

BVT		WNPS	
Sewer Installation – Freeway Drive	<i>Week of 12/14</i>	Deck formwork and hatch openings	<i>Week of 12/7</i>
Sewer Installation – Old Sonoma Rd	<i>Week of 1/11 – 2/8</i>	Lining install and rebar work	<i>Week of 12/14</i>
Hwy 29 – crossing at Old Sonoma Rd	<i>Week of 12/14-1/4</i>	Deck pour	<i>Week of 12/28</i>



# Outreach Activities

- Weekly stakeholder emails
- Weekly update to [www.napasan.com/bvtproject](http://www.napasan.com/bvtproject)
- Individualized outreach to stakeholders
- Facebook Posts
- City of Napa weekly email
- Notification Letters



# Questions and Comments