



# 66-inch Trunk Sewer Rehabilitation Project (CIP 19701)

## Construction Progress Report for April 2021

Napa Sanitation District  
Board of Directors Meeting  
May 19, 2021



# Contract Status

Item	Amount
Original Contract	\$5,621,944
Total Change Orders	\$0
Total Contract	\$5,621,944
Change Order %	0%
Paid to Date (including retention)	\$284,000
Percent Paid	5%



# Schedule (as of 4/30/21)

Notice to Proceed	March 1, 2021
Contract Days	228
Days Remaining	168
Substantial Completion (Est)	October 15, 2021
Percent of Days Expired	26%



# Recent Activities - Completed

- Stakeholder outreach & coordination
  - Napa Pipe
  - Napa County
  - Venture Commerce Center
  - Parks & Open Space District
- Pre-construction environmental surveys
- Delivery and fusion welding of HDPE bypass pipe

# April Construction Photos





# Upcoming and Ongoing Activities

## May

- Exclusion fencing setup
- Bypass installation and testing
- Pre-construction CCTV with live flow
- Manhole installation/modification

## June

- Bypass system startup
- Pipeline cleaning and preparation
- Begin CIPP liner installation



# Questions and Comments