



66-inch Trunk Sewer Rehabilitation Project (CIP 19701)

Construction Progress Report for May 2021

Napa Sanitation District
Board of Directors Meeting
June 23, 2021



Recent Activities - Completed

- Exclusion fencing setup
- Bypass suction excavation
- Continued bypass pipeline installation
- Pre-construction CCTV with live flow



May Construction Photos





May Construction Photos



May Construction Photos





May Construction Photos





Upcoming and Ongoing Activities

June

- Bypass installation completion
- Bypass system testing and startup
- Pipeline cleaning and preparation
- Begin CIPP liner installation

July

- CIPP liner installation



Contract Status

Item	Amount
Original Contract	\$5,621,944
Total Change Orders	\$0
Total Contract	\$5,621,944
Change Order %	0%
Paid to Date (including retention)	\$752,832
Percent Paid	13%



Schedule (as of 5/31/21)

Notice to Proceed	March 1, 2021
Contract Days	228
Days Remaining	137
Substantial Completion (Est)	October 15, 2021
Percent of Days Expired	40%



Questions and Comments