



66-inch Trunk Sewer Rehabilitation Project (CIP 19701)

Construction Progress Report for June 2021

Napa Sanitation District
Board of Directors Meeting
July 21, 2021



Recent Activities - Completed

- Bypass installation completion
- Bypass system testing and startup
- Pipeline cleaning and preparation
- Begin CIPP liner installation
 - 2,675 LF of 6,985 LF completed (39%)

June Construction Photos





June Construction Photos





June Construction Photos





June Construction Photos





June Construction Photos





Upcoming and Ongoing Activities

July

- Install new manhole
- Complete CIPP liner installation
- Manhole Rehabilitation

August

- Remove bypass system
- Excavation backfill
- Pavement/trail restoration
- Final clean-up



Contract Status

Item	Amount
Original Contract	\$5,621,944
Total Change Orders	\$0
Total Contract	\$5,621,944
Change Order %	0%
Paid to Date (including retention)	\$2,283,332
Percent Paid	41%



Schedule (as of 6/30/21)

Notice to Proceed	March 1, 2021
Contract Days	228
Days Remaining	107
Substantial Completion (Est)	October 15, 2021
Percent of Days Expired	53%



Questions and Comments