



66-inch Trunk Sewer Rehabilitation Project (CIP 19701)

Construction Progress Report for July 2021

Napa Sanitation District
Board of Directors Meeting
September 1, 2021



Recent Activities - Completed

- New manhole construction
- Rehabilitation of existing manholes
- Bypass pipeline extension to IPS
- 4,103 LF (58%) of CIPP liner installation
 - Total completed to date: 6,774 LF (96%)



Construction Photos





Construction Photos





Construction Photos





Construction Photos





Construction Photos





Upcoming and Ongoing Activities

- Complete final segment of CIPP liner installation
- Remove bypass system
- Excavation backfill
- Pavement/trail restoration
- Final clean-up



Contract Status (as of 7/31/21)

Item	Amount
Original Contract	\$5,621,944
Total Change Orders	\$0
Total Contract	\$5,621,944
Change Order %	0%
Paid to Date (including retention)	\$4,787,383
Percent Paid	85%



Schedule (as of 7/31/21)

Notice to Proceed	March 1, 2021
Contract Days	228
Days Remaining	86
Substantial Completion (Est)	October 15, 2021
Percent of Days Expired	62%



Questions and Comments