



Agenda Date: 1/20/2021

Agenda Placement: 8B

Napa Sanitation District Board Agenda Letter

TO: Honorable Board of Directors

FROM: Timothy Healy - General Manager
NS-Technical Services/Engineer

REPORT BY: Andrew Damron, Technical Services Director - 707-258-6000

SUBJECT: Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

RECOMMENDATION

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of December 2020.

EXECUTIVE SUMMARY

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

Browns Valley Trunk Project

Notice to proceed was issued to the contractor on March 30, 2020. Through December 31, 2020, 49% of the contract time has elapsed. Progress Payment 7 through December paid the contractor for 58% of the contract amount to-date. Major work items performed during the month of December included:

- Completed sewer main installation in Freeway Drive, and
- Completed sewer main casing installation at Hwy 29 crossing at Old Sonoma Road.

West Napa Pump Station Project

Notice to proceed was issued to the contractor on March 30, 2020. Through December 31, 2020, 56% of the time for completion of the pump station has elapsed and 48% of the total contract time has elapsed. Progress Payment 9 for the month of December paid the contractor for 33% of the contract amount to-date. Major work items performed during the month of December included:

- Continued concrete pour of wet well, including pump station deck.

FISCAL & STRATEGIC PLAN IMPACT

Is there a Fiscal Impact? No

ENVIRONMENTAL IMPACT

None.

BACKGROUND AND DISCUSSION

None.

SUPPORTING DOCUMENTS

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy