



Agenda Date: 12/16/2020  
Agenda Placement: 8E

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Andrew Damron, Technical Services Director - 707-258-6000

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of November 2020.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through November 30, 2020, 44% of the contract time has elapsed. Progress Payment 6 through June paid the contractor for 52% of the contract amount to-date. Major work items performed during the month of November included:

- Completed sewer main installation in Jefferson Street,
- Continued sewer main installation in Freeway Drive, and
- Started sewer main installation in Old Sonoma Road.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through November 30, 2020, 50% of the time for completion of the pump station has elapsed and 43% of the total contract time has elapsed. Progress Payment 8 for the month of November paid the contractor for 26% of the contract amount to-date. Major work items performed during the month of November included:

-- Continued concrete pour of walls for wet well.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy