



Agenda Date: 4/7/2021

Agenda Placement: 8B

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Andrew Damron, Technical Services Director - 707-258-6000

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of March 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through March 31, 2021, 65% of the contract time has elapsed. Progress Payment 10 through March paid the contractor for 65% of the contract amount to-date. Major work items performed during the month of March included:

- Started sewer main pipeline installation in First Street near Freeway Drive.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through March 31, 2021, 75% of the time for completion of the pump station has elapsed and 64% of the total contract time has elapsed. Progress Payment 12 for the month of March paid the contractor for 48% of the contract amount to-date. Major work items performed during the month of March included:

- Concrete pour of electrical building foundation;
- Continued work on conduits for electrical building and transformer.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy