



Agenda Date: 5/19/2021
Agenda Placement: 8D

Napa Sanitation District Board Agenda Letter

TO: Honorable Board of Directors
FROM: Timothy Healy - General Manager
NS-Technical Services/Engineer
REPORT BY: Karl Ono, Associate Engineer - (707) 258-6013
SUBJECT: Status Report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) Construction

RECOMMENDATION

Receive status report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) for the month of April 2021.

EXECUTIVE SUMMARY

This is a monthly report on the progress of construction of the 66-inch Trunk Sewer Rehabilitation Project (19701).

Notice to proceed was issued to the contractor on March 1, 2021. Through April 30, 2021, 26% of the contract time has elapsed. Progress Payment 1 through April paid the contractor for 5% of the contract amount to-date. Major work items performed during the month of April included:

- Completed pre-construction environmental surveys
- Finalized biological exclusion fencing plan
- Began delivery and fusion welding of HDPE pipe for bypass system

FISCAL & STRATEGIC PLAN IMPACT

Is there a Fiscal Impact? No

ENVIRONMENTAL IMPACT

None.

BACKGROUND AND DISCUSSION

None.

SUPPORTING DOCUMENTS

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy