



Agenda Date: 6/17/2020  
Agenda Placement: 8C

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Robin D. Gamble Holley, Asset Management Analyst - (707) 258-6031

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of May 2020.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703 and the West Napa Pump Station (WNPS) Project (17711). Included for the Board's information are the:

- 1) BVT Contractor's most recent 3 week look ahead schedule and outreach map, and
- 2) WNPS Contractor's most recent 3 week look ahead schedule.

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through May 31, 2020, 11% of the contract time has elapsed. No progress payments have been submitted at this time. Major work items performed during the month of May included:

- Mobilization,
- Surveying from S. Coombs to Jefferson,
- Potholing, and
- Underground utility locating.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through May 31, 2020, 13% of the time for

