



Agenda Date: 8/5/2020

Agenda Placement: 8B

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Robin D. Gamble Holley, Asset Management Analyst - (707) 258-6031

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of July 2020.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through July 31, 2020, 22% of the contract time has elapsed. Progress Payment 1 through June paid the contractor for 4% of the contract amount to-date. Major work items performed during the month of July included:

- Water main installation on Sycamore,
- Surveying,
- Potholing, and
- Underground utility locating.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through July 31, 2020, 25% of the time for completion of the pump station has elapsed and 21% of the total contract time has elapsed. Progress Payment 3 for the month of June paid the contractor for 6% of the contract amount to-date. Major work items performed during the month of July included:

- Installation of temporary bypass piping,
- Sheet piles installed for shoring operation and walers set, and
- Interconnect application for solar submitted to PG&E.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation

Napa Sanitation District: Approve

Reviewed By: Timothy Healy