



Agenda Date: 9/1/2021  
Agenda Placement: 8B

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Andrew Damron, Technical Services Director - 707-258-6000

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of July 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through July 31, 2021, 87% of the contract time has elapsed. Progress Payment 14 through July paid the contractor for 87% of the contract amount to-date. Major work items performed in July/August included:

- Completion of sewer main installation; and
- Project alignment paving.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through July 31, 2021, 100% of the time for completion of the pump station has elapsed and 85% of the total contract time has elapsed. Progress Payment 16 for the month of July paid the contractor for 76% of the contract amount to-date. Major work items performed in July/August included:

- Odor control facility installation;

- Electrical installations; and
- Site utility work.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy