

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 02/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

NOTE: Mon. Feb 18 is a NSD holiday - No work

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Feb.							Feb.							Feb.-Mar.							Mar.							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
Sub Coordination meetings - Mondays @ 9AM	■							■							■							■														All
Owners meetings			■							■							■												■							HE
Hearn Safety Meeting - Mondays @ 9:30 AM	■							■							■							■														All
ADMINISTRATION BUILDING																																				
Install Tectum ceilings	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Golden Bear Acoustics
Install roll up grilles								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								R&S Erection
Complete exposed ducting at Board Room								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Bell Products
Install resilient flooring			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Walker Floors
Install carpet tile								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Walker Floors
Install Whisper Wall: after Tectum			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Wallcovering Designs
Install doors, hardware: after flooring								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								HTI
Install interior storefront doors, glazing	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								R & S Glazing
Install appliances								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Pearsons
Install interior devices, trim and fixtures	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Napa Electric
Air balance at HVAC units								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Bell Products
Install security, fire devices	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Bay Alarm
Test security, fire devices								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Bay Alarm
AT&T service - TBD								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								AT&T
Install glass canopy								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Arch. Glass Systems
Provide data rack - install	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								NSD/Napa Electric
Install sun canopies								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Chadlen Industries
Install floor tile at Reception-TBD								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Roberts Tile
Paint touch up								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■								Mike Flynn Painting

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 02/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

NOTE: Mon. Feb 18 is a NSD holiday - No work

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Feb.							Feb.							Feb.-Mar.							Mar.							Trade	
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S		
	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	1	2	3	4	5	6	7	8	9	10		
Final clean - TBD																														H.E.
CORPORATION YARD BUILDING																														
Wall priming, painting																												Mike Flynn Painting		
Paint ext. doors and all frames																												Mike Flynn Painting		
Install tile at showers																												Roberts Tile		
Install FRP paneling at toilet rooms																												Universal Plastics		
Install lockers at shower rooms																												Lyon Workspace		
Install resilient flooring																												Walker Floors		
Install interior doors and hardware - after flooring																												HTI		
Complete metal building roof vents,pickup																												Solano Construction		
Complete roof vent ducting																												Bell Products		
Tectum framing, tee bar grid																												Golden Bear Acoustics		
Install, make up panels at Elect. Room																												Napa Electric		
Provide permanent heat to building																												Bell Products		
Install Tectum ceilings																												Golden Bear Acoustics		
Install stair rails - after wall paint																												Chadlen Industries		
Complete plumbing, venting to Hotsey																												Tyrrell Plumb; Bell Products		
SITE WORK																														
2nd lift asphalt at parking, roadway - TBD																												Keith Gale		
Raise manholes, valves etc. (after 2nd lift)																												Keith Gale		
Install bollards at FDCs																												RE Maher, Chadlen Industries		

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 02/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

NOTE: Mon. Feb 18 is a NSD holiday - No work

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Feb.							Feb.							Feb.-Mar.							Mar.							Trade						
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S							
Install concrete, track, loops at rolling gate, card reader island																																			Jensens Ornamental
PG&E inspection at track excavation																																			PG&E
Form concrete walkways at Admin. Bldg.																																			RE Maher Concrete
Pour concrete walkways at Admin. Bldg.																																			RE Maher Concrete
Irrigation and landscape prep																																			Live Oak Landscape
Site steps and walkway edging																																			Live Oak Landscape
Site signage																																			Robert Sanders
Install fence posts																																			Jensens Ornamental
Install bike racks - TBD																																			H.E.
Install flagpole base																																			H.E.
Install flagpole - TBD																																			H.E.
Install bench - TBD																																			H.E.
Install birdbath - TBD																																			Live Oak Landscape

This schedule is our best projection of actual construction activities over the next few weeks, and takes precedence over the overall project schedule. Dates listed are when we expect work to start & finish on the described activity. You are expected to perform your work during the durations indicated, so the others may schedule their subsequent work. We will attempt to notify your office in advance of when you are expected to be on site, but do not depend upon that call. Plan to perform your work according to this schedule. Contact the Superintendent immediately if you see any conflicts within this schedule, or if there is any reason you cannot perform your work within the time allowed.