

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 03/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	March							March							March							April							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
Sub Coordination meetings - Mondays @ 9AM	■							■							■							■														
Owners meetings			■							■							■												■							HE
Hearn Safety Meeting - Mondays @ 9:30 AM	■							■							■							■														All
ADMINISTRATION BUILDING																																				
Install carpet tile	■	■	■																																	Walker Floors
Install doors, hardware: after flooring		■	■	■	■			■														■														HTI
Measure glazing at interior doors			■																																	R & S Glazing
Install glazing at interior doors											■	■																								R & S Glazing
Install interior storefront doors, hardware								■	■																											R & S Glazing
Install appliances				■																																Pearsons
Air balance at HVAC units																	■	■	■	■																Bell Products
Complete, test security, fire devices	CANNOT SCHEDULE CAL-FIRE FINAL TESTING UNTIL AT&T ACTIVATES - APRIL 1																																			
AT&T service - APRIL 1ST																						■														AT&T
Install data rack				■				■																												Napa Electric
Complete downspouts and boots												■																								Kodiak Roofing
Pre paint sun canopies			■	■	■																															Mike Flynn Painting
Install sun canopies											■																									Chadlen Industries
Deliver data trench grates											■																									Chadlen Industries
Install floor tile at Reception											■	■																								Roberts Tile
Install window coverings			■	■	■																															Drapery Concepts
Install walk off grates												■																								H.E.
Paint touch up															■	■	■	■	■	■	■	■	■												Mike Flynn Painting	
Table tops at NSD file cabinets - TBD																																				California Cabinets

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 03/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	March							March							March							April							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
Interior signage - TBD																																				H.E.
Fire alarm test - TBD																																				Accurate Fire/Cal-Fire
Final clean - TBD																																				H.E.
Data conn. To (E) Ops Building - TBD																																				Napa Electric
CORPORATION YARD BUILDING																																				
Tectum framing, tee bar grid																																				Golden Bear Acoustics
Electrical rough at Tectum ceiling																																				Napa Electric
Field measure glazing at interior doors																																				R&S Glazing
Install glazing at interior doors																																				R&S Glazing
Install Tectum panels at T-Bar Cloud																																				Golden Bear Acoustics
Install resilient flooring (sheet)																																				Walker Flooring
Install resilient flooring (tiles)																																				Walker Flooring
Seal concrete floor at																																				H.E.
HVAC finish at T-Bar Cloud																																				Bell Products
Electrical finish at T-Bar Cloud																																				Napa Electric
Install Tectum at Training Area																																				Golden Bear Acoustics
Plumbing finish																																				Tyrrell Plumbing
Toilet accessories, partitions																																				HTI
Electrical finish/devices/lighting																																				Napa Electric
Complete conduit, devices at Work Bay, Wash Bay equipment																																				Napa Electric
Finish carpentry, casework																																				California Cabinets
Install appliances																																				Pearsons

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 03/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	March							March							March							April							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S								
	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7								
Install interior doors and hardware																																				HTI
Glazing at interior doors																																				R&S Glazing
Resilient at Mezzanine staircase																																				
Complete roll up doors after power supply																																				R&S Erection
SITE WORK																																				
Complete boxes, cleanouts, site drains, riprap, remove SWPPP accessories																																				Keith Gale
Provide power to sewer pump, test																																				Napa Electric
2nd lift asphalt at parking, roadway - TBD																																				Keith Gale
Raise manholes, valves etc. (after 2nd lift)																																				Keith Gale
Receive bollards at FDCs, transformer																																				Chadlen Industries
Install bollards at FDCs, transformer																																				RE Maher, H.E.
Demo, replace curb at gate track																																				RE Maher Concrete
Install concrete, track, loops, bollards at rolling gate, card reader island																																				Jensens Ornamental
PG&E inspection at track excavation																																				PG&E
Irrigation and landscape prep, piping																																				Live Oak Landscape
Soil amendments at landscape planters																																				Live Oak Landscape
Landscape planting																																				Live Oak Landscape
Site steps and walkway edging - TBD																																				Live Oak Landscape
Site signage																																				Robert Sanders
Install cyclone fence gates - after paving																																				Jensens Ornamental

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED: 03/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	March							March							March							April							Trade	
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S		
	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7		
Utility poles and aerial conductors for AT&T - TBD (5 DAYS TOTAL DURATION)																														Napa Electric, Hot Line
Install flagpole - TBD																														H.E.
Install bench - TBD																														Live Oak Landscape
Install birdbath - TBD																														Live Oak Landscape

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 03/12/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	March							March							March							April							Trade
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	

This schedule is our best projection of actual construction activities over the next few weeks, and takes precedence over the overall project schedule. Dates listed are when we expect work to start & finish on the described activity. You are expected to perform your work during the durations indicated, so the others may schedule their subsequent work. We will attempt to notify your office in advance of when you are expected to be on site, but do not depend upon that call. Plan to perform your work according to this schedule. Contact the Superintendent immediately if you see any conflicts within this schedule, or if there is any reason you cannot perform your work within the time allowed.