

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/02/2013
 PREPARED BY: TW
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr.							Apr.							Apr.							Trade
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
**Sub Coordination meetings/Safety meeting date: Time:																						
Owners meetings																						
Hearn Safety Meeting																						
ADMINISTRATION BUILDING																						
Install backorder interior door, hardware																						R & S Glazing
Air balance at HVAC units																						Bell Products
Install data rack at Admin.																						Napa Electric
Install fiber optic cable to (E) Ops Bldg.																						Napa Electric
Terminate phone/data to data rack																						Napa Electric
AT&T service - TBD																						AT&T
Complete, test security devices - TBD	WAITING FOR AT&T SERVICE																				Bay Alarm	
Taping, paint touch up																						Mike Flynn Painting
Punch list walk thru (internal)																						H.E;
Arch.and NSD punch list																						Valley Arch; NSD
Punch list items completed																						All Subs
Final clean																						H.E.
Install window screens																						H.E.
Locksmith to re-key (by owner) - TBD																						NSD
NSD deliver furniture, file cabinets																						NSD
Table tops at NSD file cabinets - TBD																						California Cabinets
Interior signage																						Golden Bear
Fire sprinklers test																						Accurate Fire/Cal-Fire
Admin. Bldg. complete- week of April 15-19																						H.E.

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/02/2013
 PREPARED BY: TW
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr.							Apr.							Apr.							Trade
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
CORPORATION YARD BUILDING																						
Skylights finish at T-Bar Cloud																						H.E.
Complete base at resilient flooring																						Walker Flooring
Paint Tectum panels																						Golden Bear Acoustics
Electrical finish/devices/lighting																						Napa Electric
Complete conduit, devices at Work Bay, Wash Bay equipment																						Napa Electric
Complete metal building punch list																						Solano Construction
Resilient treads at Mezzanine staircase																						Walker Flooring
Complete roll up doors after power supply																						R&S Erection
Punch list walk thru																						H.E; Valley Arch
Punch list items completed																						All subs
Final clean																						H.E.
Corp. Yard Bldg. complete - week of Apr.29 - May 3																						H.E.
SITE WORK																						
Provide power to sewer pump, test																						Napa Electric; Keith Gale
Remove power poles, temp power																						Power Pole Rentals
Demobilize, remove job trailer																						H.E. Williams Scotsman
Demo (E) curb and gutter at rolling gate track and 4 ea. other locations																						RE Maher; Keith Gale
Excavate, form and pour rolling gate track																						Jensens Ornamental
Replace curbs and gutters at 4 ea. locations																						RE Maher

SHORT TERM SCHEDULE

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/02/2013
 PREPARED BY: TW
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr.							Apr.							Apr.							Trade
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
Concrete cure time																						
Grind and remove A.C. to be replaced																						Keith Gale
Fine grading, prep																						Keith Gale
Compaction testing																						K.C. Engineering
Paving																						Keith Gale
Asphalt striping, ADA signage																						Oden & Ducette
Receive bollards at hydrants, transformer																						Chadlen Industries
Install concrete pads at hydrants																						RE Maher, H.E.
Install bollards at FDCs, transformer																						RE Maher, H.E.
Install parking lot lamps																						Napa Electric
Install sliding gate, fencing																						Jensens Ornamental
PG&E inspection at track excavation																						PG&E
Landscape planting, finish irrigation																						Live Oak Landscape
Site steps and walkway edging																						Live Oak Landscape
Site signage																						Robert Sanders
Install cyclone fence gates (after paving)																						Jensens Ornamental
Utility poles and aerial conductors for AT&T - TBD (5 DAYS TOTAL DURATION)																						Napa Electric, Hot Line
Install flagpole																						H.E.
Install bench																						Live Oak Landscape

This schedule is our best projection of actual construction activities over the next few weeks, and takes precedence over the overall project schedule. Dates listed are when we expect work to start & finish on the described activity. You are expected to perform your work during the durations indicated, so the others may schedule their subsequent work. We will attempt to notify your office in advance of when you are expected

SHORT TERM SCHEDULE

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

JOB NAME: **NSD**

 JOB NUMBER: 12-05

 PROJECT MANAGER: Fred/Cathy

 SUPERINTENDENT: Tony Watson

 JOB SITE PHONE #:

 SUPERINTENDENT CELL: **707-495-3479**

DATE PREPARED 04/02/2013

 PREPARED BY: TW

 DATE OF MASTER SCHEDULE:

 TARGET PROJECT END DATE:

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr.							Apr.							Apr.							Apr.							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	Trade
to be on site, but do not depend upon that call. Plan to perform your work according to this schedule. Contact the Superintendent immediately if you see any conflicts within this schedule, or if there is any reason you cannot perform your work within the time allowed.																													