

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/30/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr. - May					May					May					May					Trade									
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S		S	M	T	W	TH	F	S	S	
Sub Coordination meetings - Mondays @ 9AM	■							■							■								■							All
Owners meetings			■							■							■								■					HE
Hearn Safety Meeting - Mondays @ 9:30 AM	■							■							■								■							All
ADMINISTRATION BUILDING																														
Install fiber optic cable to Ops Bldg.				■	■																									Napa Electric
Terminate phone/data to data rack	■	■	■	■																										Napa Electric
AT&T service - TBD																														AT&T
Punch list items completed	■	■	■	■				■	■																					All Subs
Complete paint touch up	■	■	■	■				■	■																					Mike Flynn Painting
Fill, sand, detail fascia boards										■																				HE
Complete paint at fascia boards											■	■																		Mike Flynn Painting
Locksmith to re-key (by owner) - TBD																														NSD
Drill counter for grommets				■																										Natural Stone Design
Field Measure table tops at NSD file cabinets				■																										California Cabinets
Install table tops at file cabinets											■	■																		California Cabinets
Install base at added cabinet											■	■																		Walker Flooring
CORPORATION YARD BUILDING																														
Punch list walk thru, owners and architect			■																											Valley Arch, NSD
Punch list items completed			■	■				■	■	■	■				■	■														All subs
Complete paint touch up																■	■	■												Mike Flynn Painting
Final clean		■																												HE
Final clean Work Bays, slab															■															HE

SHORT TERM SCHEDULE

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/30/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

ACTIVITY DESCRIPTION	Apr. - May							May							May							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S		M	T	W	TH	F	S	S
Electrical finish at T-Bar Cloud																													Napa Electric
Install data rack at data room																													Napa Electric
Terminate phone/data to data rack																													Napa Electric
Electrical finish/devices/lighting																													Napa Electric
Install B.O. 220V receptacles at Work Bay																													Napa Electric
Resilient skirts at Mezzanine staircase																													Walker Flooring
Replace camaged roll up door controller																													R&S Erection
Install venting for Hotsey																													Bell Products
Demobilize Work Bays, site																													HE, Napa Electric
SITE WORK																													
Install parking lot lamps																													Napa Electric
Install power, phone to sliding gate																													Napa Electric
Install sliding gate, fencing																													Jensens Ornamental
Site steps and walkway edging																													Live Oak Landscape
D.G. at walkways																													Live Oak Landscape
Install cyclone fence gates (after paving)																													Jensens Ornamental
PG&E gas location for swamp poles																													Napa Electric, PG&E
NSD approval for utility poles																													NSD
Utility poles for AT&T service																													Napa Electric, Hot Line
Install 2 ea. high poles at swamp - TBD																													Napa Electric
AT&T inspection of utility poles																													AT&T
AT&T install conductors																													AT&T
Aerial conductor fiber cable install																													Napa Electric

SHORT TERM SCHEDULE

Hearn Enterprise, Inc
 411 Davis Street, Suite 201
 Vacaville, CA 95688

Ph: (707) 446-5467 fax: (707) 447-8576

JOB NAME: NSD
 JOB NUMBER: 12-05
 PROJECT MANAGER: Fred/Cathy
 SUPERINTENDENT: Tony Watson
 JOB SITE PHONE #: _____
 SUPERINTENDENT CELL: 707-495-3479

DATE PREPARED 04/30/2013
 PREPARED BY: T.W.
 DATE OF MASTER SCHEDULE: _____
 TARGET PROJECT END DATE: _____

ACTIVITY DESCRIPTION	Apr. - May							May							May							Trade							
	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S		M	T	W	TH	F	S	S
	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
Pour bollards, hydrant pads, chain leader pad; patch curbs																													HE, RE Maher
Install bench																													Live Oak Landscape
Install birdbath																													Live Oak Landscape
Cal Fire final inspection																													HE, NSD, Cal-Fire

This schedule is our best projection of actual construction activities over the next few weeks, and takes precedence over the overall project schedule. Dates listed are when we expect work to start & finish on the described activity. You are expected to perform your work during the durations indicated, so the others may schedule their subsequent work. We will attempt to notify your office in advance of when you are expected to be on site, but do not depend upon that call. Plan to perform your work according to this schedule. Contact the Superintendent immediately if you see any conflicts within this schedule, or if there is any reason you cannot perform your work within the time allowed.