

Completion of the **Upper Lateral Rehab** Basin L #2 CIP 17702 Napa Sanitation District **Board of Directors Meeting** December 6, 2017

NSD Board of Directors Meeting – December 6, 2017



Slide 2

Upper Lateral Rehabilitation - Basin L Pilot #2 Project Area



NSD Board of Directors Meeting – December 6, 2017



Project Goals

- Rehabilitate upper laterals
- Reduce inflow/infiltration
 - Public system previously rehabilitated
- Measure flow reduction
- Evaluate cost/benefit of upper lateral rehabilitation



Background

- 43 properties in sub-basin
- 27 evaluated for rehabilitation
- 19 rehabilitated
- Installation of 2-way house cleanouts





Slide 5

Cost per Lateral

 \$3,100 estimate based on 2011 & 2015 projects
\$5,500 2017 bid
\$1,100 NapaSan actual cost



Inflow Reduction

- Smoke testing
 - Roof leader
 - (gutter downspout)
 - Yard drains
- Disconnection by property owners





Evaluation

- Winter 14/15 pre-project monitoring
- Summer 2015
- Winter 15/16
- Winter 16/17

public system rehab (Basin L#4) post-project monitoring (41%) pre-project sub-basin monitoring (0.32 mgd)

- Fall 2017 upper lateral rehab
- Winter 17/18 post-project sub-basin monitoring



Next Steps

- Post-construction flow monitoring
- Evaluate results
 - Compare with previous projects (2)
- Pre-construction flow monitoring
 - Future pilot projects (5 locations)
- Construct additional pilot projects



Questions / Discussion



Slide 9 NSD Board of Directors Meeting – December 6, 2017