



Agenda Date: 2/17/2021

Agenda Placement: 8D

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Andrew Damron, Technical Services Director - 707-258-6000

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of January 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through January 31, 2021, 55% of the contract time has elapsed. Progress Payment 8 through January paid the contractor for 61% of the contract amount to-date. Major work items performed during the month of January included:

- Completed sewer main pipeline installation at Hwy 29 crossing at Old Sonoma Road.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through January 31, 2021, 63% of the time for completion of the pump station has elapsed and 53% of the total contract time has elapsed. Progress Payment 10 for the month of January paid the contractor for 35% of the contract amount to-date. Major work items performed during the month of January included:

- Continued work on wet well lining;
- Continued work on conduits for electrical building and transformer.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy