



Agenda Date: 7/21/2021

Agenda Placement: 8D

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors

**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer

**REPORT BY:** Andrew Damron, Technical Services Director - 707-258-6000

**SUBJECT:** Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

---

### **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of June 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

#### **Browns Valley Trunk Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through June 30, 2021, 82% of the contract time has elapsed. Progress Payment 13 through June paid the contractor for 82% of the contract amount to-date. Major work items performed during the month of June included:

- Sewer main pipeline installation in Old Sonoma Road.

#### **West Napa Pump Station Project**

Notice to proceed was issued to the contractor on March 30, 2020. Through June 30, 2021, 93% of the time for completion of the pump station has elapsed and 80% of the total contract time has elapsed. Progress Payment 15 for the month of June paid the contractor for 71% of the contract amount to-date. Major work items performed during the month of June included:

- Transformer installation/connection; and
- Site utility work.

**FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact?                      No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy