



Agenda Date: 7/21/2021  
Agenda Placement: 8E

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors  
**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer  
**REPORT BY:** Karl Ono, Associate Engineer - (707) 258-6013  
**SUBJECT:** Status Report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) Construction

---

### **RECOMMENDATION**

Receive status report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) for the month of June 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the 66-inch Trunk Sewer Rehabilitation Project (19701).

Notice to proceed was issued to the contractor on March 1, 2021. Through June 30, 2021, 53% of the contract time has elapsed. Progress Payment 3 through June paid the contractor for 41% of the contract amount to-date. Major work items performed during the month of June included:

- Completion of bypass installation, testing, and startup
- Pipeline cleaning and preparation
- CIPP rehabilitation of 2,675 linear feet (39%) of trunk sewer

### **FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact? No

### **ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy