



Agenda Date: 9/1/2021  
Agenda Placement: 8C

## Napa Sanitation District Board Agenda Letter

---

**TO:** Honorable Board of Directors  
**FROM:** Timothy Healy - General Manager  
NS-Technical Services/Engineer  
**REPORT BY:** Karl Ono, Associate Engineer - (707) 258-6013  
**SUBJECT:** Status Report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) Construction

---

### **RECOMMENDATION**

Receive status report on the 66-inch Trunk Sewer Rehabilitation Project (CIP 19701) for the month of July 2021.

### **EXECUTIVE SUMMARY**

This is a monthly report on the progress of construction of the 66-inch Trunk Sewer Rehabilitation Project (19701).

Notice to proceed was issued to the contractor on March 1, 2021. Through July 31, 2021, 62% of the contract time has elapsed. Progress Payment 4 through July paid the contractor for 85% of the contract amount to-date. Major work items performed since June include:

- Construction of new manhole structure to facilitate liner installation
- Manhole rehabilitation
- Extension of bypass to the influent pump station
- CIPP rehabilitation of 4,103 linear feet (58%) of trunk sewer. The total completed length of trunk sewer rehabilitation to date is 6,774 linear feet (96%).

### **FISCAL & STRATEGIC PLAN IMPACT**

Is there a Fiscal Impact? No

**ENVIRONMENTAL IMPACT**

None.

**BACKGROUND AND DISCUSSION**

None.

**SUPPORTING DOCUMENTS**

A . Presentation Slides

Napa Sanitation District: Approve

Reviewed By: Timothy Healy