

Agenda Date: 9/2/2020 Agenda Placement: 8C

# Napa Sanitation District Board Agenda Letter

TO:	Honorable Board of Directors
FROM:	Timothy Healy - General Manager NS-Technical Services/Engineer
<b>REPORT BY:</b>	Robin D. Gamble Holley, Asset Management Analyst - (707) 258-6031
SUBJECT:	Status Report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Construction

## **RECOMMENDATION**

Receive status report on the Browns Valley Trunk (CIP 14703) and the West Napa Pump Station (17711) Projects for the month of August 2020.

## EXECUTIVE SUMMARY

This is a monthly report on the progress of construction of the Browns Valley Trunk (BVT) Project (14703) and the West Napa Pump Station (WNPS) Project (17711).

## Browns Valley Trunk Project

Notice to proceed was issued to the contractor on March 30, 2020. Through August 31, 2020, 28% of the contract time has elapsed. Progress Payment 1 through June payed the contractor for 4% of the contract amount todate. The contractor has not submitted Progress Payment 2 at this time. Major work items performed during the month of August included:

- -- Completed water main installation on Sycamore Street,
- -- Started pipe installation on S Coombs Street, and
- -- Prepared for tunneling operation on Freeway Drive,

#### West Napa Pump Station Project

Notice to proceed was issued to the contractor on March 30, 2020. Through August 31, 2020, 31% of the time for completion of the pump station has elapsed and 27% of the total contract time has elapsed. Progress Payment 4 for the month of July payed the contractor for 11% of the contract amount to-date. Major work items performed during the month of August included:

-- Completed excavation for wet well,

-- Prepared subgrade and rebar for wet well slab, and

No

-- Started wet well wall forms.

## FISCAL & STRATEGIC PLAN IMPACT

Is there a Fiscal Impact?

## **ENVIRONMENTAL IMPACT**

None.

## BACKGROUND AND DISCUSSION

None.

## SUPPORTING DOCUMENTS

A . Presentation Slides

Napa Sanitation District: Approve Reviewed By: Timothy Healy