



**NAPA-VALLEJO WASTE  
MANAGEMENT AUTHORITY**

Agenda Date: 1/11/2007

Agenda Placement: 8A

## Napa-Vallejo Waste Management Authority Board Agenda Letter

---

**TO:** Board of Directors  
**FROM:** Trent Cave - Manager  
Napa-Vallejo Waste Management Authority  
**REPORT BY:** Trent Cave, Manager, 253-4471  
**SUBJECT:** Manager's Report

---

### **RECOMMENDATION**

#### **MANAGER'S REPORT**

**DISCUSSION AND POSSIBLE ACTION:** Manager will report on activities related to the Authority.

### **EXECUTIVE SUMMARY**

Manager's Report

**DRTS:** Staff is continuing to work with the LEA on the Transfer Station exceeding its permitted maximum vehicle count. Vehicle counts for December were in compliance with permit conditions. In reviewing scale house data, vehicles charged for untarped loads may have been counted twice. Allied is reviewing scale house reports to determine if violation occurred in the past or if violations were a reporting error.

**ACSL:** The only major remaining work is PG&E permanent power for the leachate pumping station, the flare, the monitoring system, and eventually the gas compressor for the microturbine project. The contractor estimates that PG&E may take from 4-6 months to complete the project. In the meantime the facilities are operational with temporary power.

**MICROTURBINES:** The remaining work has been delayed pending installation of the ground bank and interconnection by PG&E. SCS is working with PG&E to schedule the necessary work. The roof over the microturbines should be completed within 3 weeks.

**FISCAL IMPACT**

Is there a Fiscal Impact?            No

**ENVIRONMENTAL IMPACT**

ENVIRONMENTAL DETERMINATION: The proposed action is not a project as defined by 14 California Code of Regulations 15378 (State CEQA Guidelines) and therefore CEQA is not applicable.

**BACKGROUND AND DISCUSSION**

**SUPPORTING DOCUMENTS**

None

Manager: Approve

Reviewed By: Belinda Yamate