

# **Napa Sanitation District**

# **General Manager's Report**

# for

# January 2021

#### Contents:

- a. Transmittal Memo
- b. Budget Status and Cash Summary
- c. Key Information Graphs Fund Balances, Treatment Plant and Collection
- d. Fund Balances
- e. Development Processing
- f. Construction Inspection
- g. Pollution Prevention
- h. Recycled Water Deliveries
- i. Biosolids Handling
- j. Collection System Maintenance
- k. Treatment Plant Operations
- 1. Treatment Plant Maintenance & Laboratory
- m. Capital Project Expenditure Summary



# NAPA SANITATION DISTRICT

# **General Manager's Report**

**DATE:** March 3, 2021

**FROM:** Timothy B. Healy, General Manager

**SUBJECT:** General Manager's Report for January 2021

# **REGULATORY COMPLIANCE:**

Collection System Compliance: 0 Category 1 SSO's, 0 Category 2 SSO's, and 5

Category 3 SSO's

NPDES Permit (WWTP) Compliance:

Air Quality Compliance:

Recycled Water Compliance:

Biosolids Compliance:

Full compliance with all regulations
Full compliance with all regulations
Full compliance with all regulations

Significant Comments: None

# **FISCAL STATUS:**

Period Covered: July 1, 2020 – January 31, 2021

Percent Fiscal Year: 58.3%
Operating Expenditures to date: 46.9%
Historical Expenditures to date: 62.4%
Significant Comments: None

#### **PERSONNEL:**

Significant events for the month of January 2021 in the Human Resources Department:

New Hires: None Separations: None

Promotions: Jorge Hernandez promoted to Collection System Worker II; Nick

Perkins promoted to Collection System Worker I

Recruitment Activities: None

Injuries: Injury to leg, lost-time accident.

# **COLLECTIONS**:

Significant events for the month of January 2021 in Collection System Maintenance include:

• The District had 0 Category 1 Sanitary Sewer Overflows (SSO's), 0 Category 2 SSO's and 5 Category 3 SSO's during the month. (A Category 1 is defined as an SSO that reached a drainage channel and/or surface water or; an SSO that reached a storm drainpipe that was not fully recovered and returned to the sanitary sewer system. A Category 2 is defined as an SSO that is equal to or greater than 1,000 gallons that did not reach a surface water. A Category 3 is defined as an SSO that is less than 1,000 gallons

March 3, 2021 Page 2

that did not reach a surface water. These are usually minor overflows of less than 10 gallons from cleanouts on District laterals that can be cleaned up by the crews.)

- The repair crew installed 10 cleanouts and repaired 1 cleanout. They also repaired 5 laterals and lined 1 lateral. Additionally, the service response/programs crew completed 89 work orders in support of the grease and odor control program, responded to 48 customer requests for service (17 were NSD problem) and closed out 214 mark and locate request tickets.
- The preventative maintenance crews ran work orders on 73 laterals, cleaned approximately 65,633 feet of main line and CCTV inspected 98 laterals. In addition, the CCTV truck televised 28,756.6 feet of mainline.

# **TREATMENT PLANT:**

Significant events for the month of January 2021 in the Treatment Plant Department:

# **Plant Operations:**

- For January 2021, the plant's influent flow was 209.1 MG as compared to last year flow for January 2021 of 248.8 MG
- There was 3.18" rainfall for January 2021 (Carneros Rainfall Center) as compared to 0.86" rainfall for January 2021.
- Pond 4 end of the month recorded level reading was 71.39".

# Power Consumption and Production:

- January 2021 power purchased from PG&E was 362 MWH in comparison to January 2020 purchase of 395 MWH.
- Cogeneration unit ran 742 of 744 hours for the month 99.73% uptime, averaging 316.91 Kw, producing 246 MWH of energy
- Solar generation in January 2021 was 86 MWH, compared to 90 MWH in December and 89 MWH in January 2020.

# Maintenance:

Significant events for the month of January 2021:

# Process Maintenance

- Cogeneration unit monthly emission test in compliance with BAAQMD permit
- Replaced Cogen gas LEL sensor and transmitter
- DAFT clarifier air retention tank/replaced sight glass
- Recycle pump station UPS/replaced batteries

# General Manager's Report

March 3, 2021 Page 3

- South Telemetry/replaced iNET900 radio on top of Digester Tower/replaced batteries in Digester Tower UPS
- AB4 air flow meter/replaced fuse in sensor head

# **Projects**

- Installed bypass fitting at West Napa Pump Station
- LED upgrade/lobby operations building
- Completed CIP 20715/concrete vault covers
- Replaced SCADA PC in break room

# Standby Power

- Plant generators ran in standby mode for 15 hours and 8 minutes due to PG&E power outage
- Riverpark, Stonecrest and West Napa operational testing only

# Influent Pumps

• All pumps operational

#### Laboratory:

# Effluent (EFF-001) Summary

There were no violations of Effluent limits during the month of January 2021. All parameters were monitored at the required frequencies. The following were notable sampling events:

• January 4, 2021: Mercury, Metals, Cyanide, Nutrients

• January 5-9, 2021: Acute Toxicity Bioassay

• January 7, 2021: Nutrients

# **Influent (INF-001) Summary**

Monthly Influent monitoring of all parameters occurred at the required frequencies. The following were notable sampling events:

• January 4, 2021: Metals, Mercury, Cyanide, Nutrients

# **RECYCLING:**

Significant events in the Recycling Department for January 2021 include:

• Recycled water delivered for the month of January 2021 was (19.803 million gallons), as compared to January 2020 (4.681 million gallons) is higher from the previous year due to

March 3, 2021 Page 4

vineyard reservoir filling and golf course demand. Delivered recycled water volume represents the sum of all use site flow meter consumption values.

- Staff continued wet weather biosolids encapsulating.
- Staff approved the connection of one recycled water service in the MST area.

# **POLLUTION PREVENTION:**

Significant events in the Pollution Prevention and Outreach Division for January 2021 include:

- Outreach continues to residents regarding the Summer 2020 Collection System Rehabilitation Project. Email and text notifications were sent to all residents on the project mailing list. Bi-weekly website updates were also made to alert residents to construction project updates.
- Staff continued to conduct outreach regarding the Browns Valley Trunk Project. Weekly email and text updates as well as weekly website updates were conducted to keep residents up to date regarding construction activities.
- Staff completed the annual Pollution Prevention Report for the Regional Water Quality Control Board.
- Staff continued working with Katz & Associates to plan and conduct outreach regarding the rate study and upcoming Prop 218 process. Meetings were held with the Napa Taxpayers Association and the Napa Downtown Association.
- NapaSan continues to promote the safe medication disposal program. The total amount of unneeded medications collected since the drug takeback program began in September 2010 is 25,784.2 pounds.

# **ENGINEERING / CAPITAL PROJECTS / DEVELOPMENT:**

Significant events occurring in the Engineering Division for January 2021 include:

- Consultants and staff continued work on the CMMS implementation.
- Contractor continued construction of the Browns Valley Trunk Project.
- Contractor continued construction of the West Napa Pump Station Project.
- Contractor continued construction of the 2020 Collection System Rehabilitation Project.
- Contractor began construction of the 2021 Collection System Rehabilitation Project.
- Staff received and opened bids for the 66-inch Trunk Sewer Rehabilitation Project.
- Consultant continued design of the Pond Levee Maintenance Project
- Contractor continued construction of the Sanitary Sewer Manhole Adjustment Project, Phase X

# General Manager's Report

March 3, 2021 Page 5

- Staff administered the bidding period for the 2021 Treatment Plant Improvements Project.
- Contractor completed construction of the Primary Clarifier and DAF Clarifier Rehabilitation Project.
- Consultant continued working on the Collection System Master Plan.
- Consultant continued working on the Wastewater Treatment Plant Master Plan.
- Staff reviewed 14 sets of development plans and deemed 5 sets of plans complete. The approved plans consisted of 4 residential dwellings and 1 tenant improvement.

# Budget Status & Cash Summary - July 1, 2020 - January 31, 2021 (58.3% of the year)

|   | FY 20/21     |              | Expenditures | Committed      | Remaining      | Percent   |
|---|--------------|--------------|--------------|----------------|----------------|-----------|
| Expenditures                            | Budget       | Encumbrances | to date      | to date        | Balance        | Committed |
| <b>Operating</b>                        |              |              |              |                |                |           |
| Salaries & Benefits                     | \$9,590,300  | \$4,925      | \$5,024,957  | \$5,029,882    | \$4,560,418    | 52.4%     |
| Services & Supplies                     | 6,428,900    | 1,240,118    | 3,114,843    | 4,354,961      | 2,073,939      | 67.7%     |
| Taxes                                   | 42,400       | -            | 17,110       | 17,110         | 25,290         | 40.4%     |
| Debt Service                            | 4,588,000    | -            | 4,491,222    | 4,491,222      | 96,779 🗓       | 97.9%     |
| Intrafund Transfers                     | 9,000,000    | -            | -            | -              | 9,000,000      | 0.0%      |
| Total Operating:                        | \$29,649,600 | \$1,245,043  | \$12,648,131 | \$13,893,174   | \$15,756,426 2 | 46.9%     |
| <u>Capital</u>                          |              |              |              |                | _              |           |
| Bldgs/Improvements & Equip              | \$65,903,450 | \$20,032,067 | \$21,823,642 | \$41,855,709   | \$24,047,741 ③ | ) 63.5%   |
| Intrafund Transfers                     | 1,992,000    | _            | 1,476,934    | 1,476,934      | 515,066        | 74.1%     |
| Total Capital :                         | \$67,895,450 | \$20,032,067 | \$23,300,576 | \$43,332,643   | \$24,562,807   | 63.8%     |
| Grand Total Expenditures:               | \$97,545,050 | \$21,277,110 | \$35,948,707 | \$57,225,817   | \$40,319,233   | 58.7%     |
|   | FY 20/21     |              | Revenues     | Revenues       | Unposted       | Percent   |
| Revenues                                | Budget       | Encumbrances | to date      | posted to date | Revenue        | Posted    |
| Operating                               |              |              |              |                |                |           |
| Use of Money/Property                   | \$325,000    |              | \$340,426    | \$340,426      | (\$15,426)     | 104.7%    |
| Charges for Services                    | 32,433,000   |              | 18,688,868   | 18,688,868     | 13,744,132     | 57.6%     |
| Miscellaneous Revenues                  | 62,000       |              | 51,475       | 51,475         | 10,525         | 83.0%     |
| Donations/Contributions (Capital Labor) | -            |              | 491,366      | 491,366        | (491,366) 4    | ) N/A     |
| Total Operating:                        | \$32,820,000 |              | \$19,572,136 | \$19,572,136   | \$13,247,864   | 59.6%     |
| <u>Capital</u>                          |              |              |              |                |                |           |
| Use of Money/Property                   | \$0          |              | \$921        | \$921          | (\$921)        | N/A       |
| Capacity Charges                        | 1,992,000    |              | 1,104,256    | 1,104,256      | 887,744        | 55.4%     |
| Bond/Loan Proceeds                      | 27,249,900   |              | 11,843,674   | 11,843,674     | 15,406,226     | 43.5%     |
| Sale of Assets                          | 25,000       |              | -            | -              | 25,000         | 0.0%      |
| Miscellaneous Revenues                  | 5,000        |              | -            | -              | 5,000          | 0.0%      |
| Intrafund Transfers                     | 10,992,000   |              | 1,476,934    | 1,476,934      | 9,515,066      | 13.4%     |
| Total Capital:                          | \$40,263,900 |              | \$14,425,785 | \$14,425,785   | \$25,838,115   | 35.8%     |
| Grand Total Revenue:                    | \$73,083,900 |              | \$33,997,921 | \$33,997,921   | \$39,085,979   | 46.5%     |

| <b>Cash</b> | or | ı Ha | nd | as | of ( | )1/31 | /21 |      | <u>\$17,502,678</u> |
|-------------|----|------|----|----|------|-------|-----|------|---------------------|
| 4.4         |    |      | _  |    | _    |       |     | <br> |                     |


<sup>\*\*</sup>excluding Debt Service restricted funds 01/31/21 -Effective Rate of Return = 1.30%


<sup>1.</sup> Series 2012A's and 2017's principal/interest payments are made in Jul


<sup>2.</sup> Includes Debt Service and Intrafund Transfers; otherwise is 58.5%


<sup>3.</sup> See Capital Project Status report for details


<sup>4.</sup> In-house Labor for Capital Projects (Contra acct for Salaries)


























#### **FUND BALANCES - MONTHLY**

| CATEGORY                                   | Jan-20      | Feb-20      | Mar-20      | Apr-20      | May-20      | Jun-20      | Jul-20      | Aug-20      | Sep-20      | Oct-20      | Nov-20      | Dec-20      | Jan-21      |
|--|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|
| (Thousand Dollars)                         |             |             |             |             |             |             |             |             |             |             |             |             |             |
| 7800<br>7850                               | 13,107<br>- | 13,136<br>- | 13,427<br>- | 21,767      | 20,787      | 20,841      | 15,104<br>- | 1,143<br>-  | 924<br>-    | 231<br>-    | 3,270       | 14,872<br>- | 13,536<br>- |
| Subtotal Operating                         | 13,107      | 13,136      | 13,427      | 21,767      | 20,787      | 20,841      | 15,104      | 1,143       | 924         | 231         | 3,270       | 14,872      | 13,536      |
| Capital Improvement Projects Debt Proceeds | 14,477<br>- | 13,860<br>- | 13,326<br>- | 12,924<br>- | 12,268<br>- | 11,626<br>- | 9,009       | 21,179<br>- | 16,674<br>- | 15,526<br>- | 10,816<br>- | 6,622<br>-  | 3,967<br>-  |
| Subtotal Capital                           | 14,477      | 13,860      | 13,326      | 12,924      | 12,268      | 11,626      | 9,009       | 21,179      | 16,674      | 15,526      | 10,816      | 6,622       | 3,967       |
| Total Discretionary Funds                  | 27,584      | 26,996      | 26,753      | 34,691      | 33,055      | 32,467      | 24,113      | 22,322      | 17,598      | 15,757      | 14,086      | 21,494      | 17,503      |
| Expansion Fund (Restricted)                | -           | -           | -           | -           | -           | 378         | _           | -           | _           | -           | -           | -           |             |
| Total Restricted Funds                     | -           | -           | -           | -           | -           | 378         | -           | -           | -           | -           | -           | -           | -           |
| TOTAL ALL FUNDS                            | 27,584      | 26,996      | 26,753      | 34,691      | 33,055      | 32,845      | 24,113      | 22,322      | 17,598      | 15,757      | 14,086      | 21,494      | 17,503      |

# **DEVELOPMENT WORKLOAD - MONTHLY**

| CATEGORY                     | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|------------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Phone Requests               |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Maps/Drawings                | 6      | 5      | 2      | 3      | 1      | 7      | 1      | 4      | 2      | 2      | 2      | 1      | 1      |
| Lateral Permits              | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | 0      |
| Policy Questions             | 2      | 5      | 5      | -      | -      | 3      | 3      |        | 3      | 1      | 1      | 0      |        |
| Development Questions        | 32     | 38     | 29     | 24     | 36     | 45     | 31     |        | 45     | 30     |        |        |        |
| Miscellaneous                | 10     | 12     | 8      | 5      |        | 7      | 6      |        | 14     | 11     | 8      |        |        |
| TOTAL                        | 50     | 60     | 44     | 32     | 43     | 62     | 41     | 66     | 64     | 44     | 49     | 49     | 33     |
| Counter Requests             |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Maps/Drawings                | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Lateral Permits              | 5      | 19     | 20     | 7      | 10     | 10     | 15     | 8      | 7      | 13     | 13     | 7      | 10     |
| Policy Questions             | -      | -      | 1      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Development Questions        | 4      | 2      | 2      | -      | -      | -      | 2      | -      | -      | -      | 3      | -      | -      |
| Miscellaneous                | 1      | 1      | 1      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| TOTAL                        | 10     | 22     | 24     | 7      | 10     | 10     | 17     | 8      | 7      | 13     | 16     | 7      | 10     |
| Initial Request (Referrals)  | 9      | 13     | 8      | 7      | 4      | 8      | 6      | 17     | 10     | 8      | 15     | 9      | 14     |
| Connection Permits Issued    |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Residential Permits          | 9      | 22     | 6      | 6      | 14     | 10     | 6      | 6      | 10     | 2      | 6      | 11     | 4      |
| Commercial Permits           | 1      | -      | 2      | 1      | -      | 1      | 6      | 1      | 1      | 1      | 5      | 6      | 1      |
| Industrial Permits           | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |        |
| TOTAL PERMITS                | 10     | 22     | 8      | 7      | 14     | 11     | 12     | 7      | 11     | 3      | 11     | 17     | 5      |
| Residential Units            | 11     | 13     | 6      | 56     | 20     | 16     | 6      | 5      | 10     | 13     | 13     | 15     | 38     |
| Commercial Units             | 1      | -      | 2      | 1      | -      | 20     | 6      | 1      | 1      | 1      | -      | 4      | 3      |
| TOTAL UNITS                  | 12     | 13     | 8      | 57     | 20     | 36     | 12     | 6      | 11     | 14     | 13     | 19     | 41     |
| <u>Annexations</u>           |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Submitted                    | -      | -      | -      | 1      | -      | -      | 2      | -      | -      | -      | 1      | -      | 1      |
| Acreage                      | -      | -      | -      | 0.50   | -      | -      | 18.2   | -      | -      | -      | 36.06  | -      | 8.50   |
| Plans Reviewed               |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Subdivisions/Sites           |        |        |        |        |        |        |        |        |        |        |        |        |        |
| First Submittal              | 12     | 5      | 12     | 7      | 13     | 12     | 12     | 9      | 8      | 5      | 8      | 8      | 1      |
| Second Submittal             | 12     | 7      | 4      | 8      | 9      | 10     | 11     | 4      | 10     | 1      | 8      | 9      | 1      |
| Third Submittal              | 4      | 5      | 3      | 2      | 4      | 8      | 4      | 6      | 8      | 7      | 5      | 8      | 4      |
| Building/Tenant Improvements |        |        |        |        |        |        |        |        |        |        |        |        |        |
| First Submittal              | 12     | 9      | 9      | 5      | 4      | 9      | 5      | 9      | 2      | 4      | 7      | 6      | 6      |
| Second Submittal             | 3      | 2      | 6      | 4      | 2      | 10     | 4      | 5      | 4      | 3      | 1      | 4      | 2      |
| Third Submittal              | 1      | 2      | 5      | 3      | 7      | 8      | 1      | 5      | 3      | 3      | 4      | -      | -      |
| Miscellaneous Plan Reviews   |        |        |        |        |        |        |        |        |        |        |        |        | _      |
| TOTAL PLANS REVIEWED         | 44     | 30     | 39     | 29     | 39     | 57     | 37     | 38     | 35     | 23     | 33     | 35     | 14     |

#### **INSPECTION WORKLOAD - MONTHLY**

| CATEGORY                      | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|-------------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| CONSTRUCTION                  |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Locating Sewers               | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Permit Processing             | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Preconstruction Meetings      | 4      | 4      | 3      | 3      | -      | -      | 1      | 2      | 2      | -      | -      | -      | -      |
| Inspections - Mains           | -      | -      | -      | -      | 6      | 5      | 2      | -      | -      | 7      | 3      | 3      | 2      |
| Inspections - Manholes        | 9      | 16     | 37     | -      | 6      | -      | 6      | 6      | 6      | 5      | 6      | 3      | 4      |
| Inspections - Laterals        | 15     | 8      | 13     | 48     | 32     | 9      | 12     | 12     | 8      | 12     | 8      | 9      | 7      |
| Inspections - Cleanouts       | 26     | 32     | 35     | 90     | 4      | 2      | 3      | 5      | 11     | 9      | 13     | 10     | 10     |
| Inspections - Review Video    | 1      | 2      | 4      | 2      | -      | 2      | 2      | 3      | 2      | 4      | -      | -      | -      |
| Demo - Septic Tanks           | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Demo - Buildings              | -      | -      | -      | -      | -      | -      | -      | 1      | -      | -      | -      | 1      | -      |
| Update Record Drawings        | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| TOTAL                         | 55     | 62     | 92     | 143    | 48     | 18     | 26     | 29     | 29     | 37     | 30     | 26     | 23     |
| MISCELLANEOUS                 |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Meter Readings                | 59     | 1      | -      | 4      | -      | -      | -      | -      | -      | -      | -      | -      | 4      |
| Washdown Facility Inspections | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| General Customer Assistance   | 6      | 9      | 15     | 14     | 24     | 30     | 26     | 46     | 35     | 27     | 35     | 34     | 33     |
| City of Napa Water Discharge  | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| TOTAL                         | 65     | 10     | 15     | 18     | 24     | 30     | 26     | 46     | 35     | 27     | 35     | 34     | 37     |
| SPECIAL PROJECTS              | 10     | 0      | 11     | 26     | 23     | 22     | 23     | 21     | 21     | 22     | 21     | 20     | 20     |
| OI LOIAL FILOULOTO            | 10     | U      | 1.1    | 20     | 23     | 22     | 23     |        | 21     | 22     |        | 20     | 20     |

# POLLUTION PREVENTION WORKLOAD - MONTHLY

| CATEGORY                          | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|-----------------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Outreach Activities               |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Plant Tours Conducted             | 3      | 2      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      | 0      |
| Presentations Made                | 1      | 0      | 1      | 0      |        | 0      | 0      | 1      | 0      | _      | _      | _      | 2      |
| Total Outreach Activities         | 4      | 2      | 1      | -      | -      | -      | -      | 1      | -      | -      | -      | 2      | 2      |
| Inspections Conducted             |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Food Service Facilities           | 1      | 62     | 21     | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Auto Body & Car Wash              | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Other                             | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Total Inspections                 | 1      | 62     | 21     | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Compliance Issues                 |        |        |        |        |        |        |        |        |        |        |        |        |        |
| NOVs Issued                       | 2      | -      | -      | -      | -      | _      | 1      | -      | -      | -      | 1      | -      | 1      |
| NOEs Issued                       | 2      | 1      | 1      | 1      | 1      | 1      | -      | -      | 1      | 1      | -      | -      | 1      |
| Non-Compliant-FOG                 | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Total Compliance Issues           | 4      | 1      | 1      | 1      | 1      | 1      | 1      | -      | 1      | 1      | 1      | -      | 2      |
| Pollution Prevention              |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Clothes Washer Rebates            | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Toilet Retrofit Rebates           | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Pharmaceuticals Diverted (in lbs) | -      | -      | -      | -      | -      | -      | -      | -      | -      | 2,108  | -      | -      | -      |

#### **RECYCLED WATER DELIVERIES - MONTHLY**

|                        | Acres   | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20  | Jun-20  | Jul-20  | Aug-20  | Sep-20  | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|------------------------|---------|--------|--------|--------|--------|---------|---------|---------|---------|---------|--------|--------|--------|--------|
| MONTHLY (MG)           |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| Water Sold             |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| Golf Courses           | 638.0   | 0.001  | 12.483 | 20.366 | 24.765 | 52.367  | 75.187  | 74.385  | 62.144  | 45.656  | 25.052 | 21.811 | 8.095  | 1.109  |
| Cemeteries             | 57.1    | 0.222  | 0.514  | 3.078  | 3.422  | 3.965   | 4.958   | 5.192   | 5.091   | 4.257   | 4.064  | 2.374  | 1.421  | 0.489  |
| Parks                  | 18.5    | -      | -      | 0.001  | -      | 0.271   | 1.188   | 1.670   | 1.142   | 0.691   | 0.638  | 0.274  | 0.046  | -      |
| Schools                | 12.6    | 0.044  | 0.157  | 0.685  | 0.716  | 2.146   | 2.341   | 2.926   | 2.583   | 1.995   | 1.372  | 0.827  | 0.071  | 0.006  |
| Commerical             | 166.5   | 0.986  | 3.206  | 9.845  | 9.241  | 13.725  | 15.874  | 20.068  | 18.844  | 14.144  | 13.084 | 8.985  | 3.651  | 1.948  |
| Vineyards              | 3,442.0 | 3.170  | 5.250  | 46.305 | 17.728 | 19.191  | 24.276  | 51.661  | 68.013  | 36.009  | 16.738 | 7.086  | 15.696 | 16.117 |
| Trucked Water          | 175.0   | 0.227  | 0.134  | 0.415  | 1.147  | 3.612   | 3.079   | 1.988   | 3.988   | 2.748   | 2.104  | 1.251  | 1.681  | 0.134  |
| Subtotal Sales         | 4,509.6 | 4.650  | 21.745 | 80.694 | 57.018 | 95.277  | 126.903 | 157.889 | 161.805 | 105.500 | 63.053 | 42.607 | 30.663 | 19.803 |
| District Use           |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| Jameson                | 330.0   | 0.024  | -      | -      | -      | -       | -       | 1.479   | 1.146   | 1.271   | -      | -      | -      | -      |
| Somky                  | 213.0   | 0.006  | 0.050  | 0.026  | 0.080  | 5.408   | 13.369  | 14.836  | 10.491  | 2.855   | 0.547  | 0.254  | 0.133  | 0.001  |
| Fagundes/Airport       | 50.5    | -      | -      | -      | -      | -       | -       | -       | -       | -       | -      | -      | -      | -      |
| Subtotal District      | 593.5   | 0.030  | 0.050  | 0.026  | 0.080  | 5.408   | 13.369  | 16.315  | 11.638  | 4.126   | 0.547  | 0.254  | 0.133  | 0.001  |
| TOTAL DELIVERED        | 5,103.1 | 4.681  | 21.795 | 80.720 | 57.098 | 100.686 | 140.271 | 174.204 | 173.443 | 109.626 | 63.600 | 42.861 | 30.796 | 19.803 |
|                        |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| ANNUAL (AF) Water Sold |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| Golf Courses           | 638.0   | 1.003  | 1.042  | 1.104  | 1.151  | 1,232   | 1.283   | 1,297   | 1.288   | 1.275   | 1,254  | 1.271  | 1.296  | 1,299  |
| Cemeteries             | 57.1    | 1,003  | 1,042  | 1,104  | 1,131  | 1,232   | 1,203   | 1,297   | 1,200   | 1,273   | 1,254  | 1,271  | 1,290  | 1,299  |
| Parks                  | 18.5    | 15     | 15     | 15     | 15     | 15      | 16      | 19      | 18      | 17      | 17     | 18     | 18     | 18     |
| Schools                | 12.6    | 33     | 33     | 35     | 37     | 40      | 42      | 45      | 47      | 48      | 49     | 49     | 49     | 49     |
| Commerical             | 166.5   | 337    | 345    | 373    | 386    | 396     | 407     | 412     | 415     | 410     | 408    | 400    | 404    | 407    |
| Vineyards              | 3.442.0 | 486    | 500    | 621    | 665    | 705     | 748     | 842     | 919     | 945     | 954    | 954    | 955    | 995    |
| Trucked Water          | 175.0   | 26     | 26     | 27     | 31     | 40      | 48      | 50      | 58      | 62      | 64     | 65     | 69     | 68     |
| Subtotal Sales         | 4,509.6 | 2,001  | 2,064  | 2,286  | 2,401  | 2,546   | 2,666   | 2,785   | 2,864   | 2,874   | 2,864  | 2,872  | 2,909  | 2,955  |
| District Use           |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| Jameson                | 330.0   | 2      | 2      | 2      | 2      | 2       | 2       | 6       | 8       | 12      | 12     | 12     | 12     | 12     |
| Somky                  | 213.0   | 272    | 273    | 273    | 273    | 282     | 286     | 279     | 232     | 178     | 160    | 147    | 147    | 147    |
| Fagundes/Airport       | 50.5    | -      | -      | -      | -      | -       | -       | -       | -       | -       | -      | -      | -      | -      |
| Subtotal District      | 593.5   | 274    | 274    | 274    | 274    | 283     | 288     | 285     | 240     | 190     | 172    | 159    | 160    | 159    |
|                        |         |        |        |        |        |         |         |         |         |         |        |        |        |        |
| TOTAL DELIVERED        | 5,103.1 | 2,274  | 2,338  | 2,561  | 2,675  | 2,830   | 2,953   | 3,070   | 3,104   | 3,064   | 3,036  | 3,031  | 3,068  | 3,115  |

# **BIOSOLIDS HANDLING - MONTHLY**

| Site                       | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|----------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Land Applied by NSD        |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Somky                      |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Fagundes                   |        |        |        |        |        |        |        |        |        | 22     | 53     |        |        |
| Jameson Canyon             | -      | 37     | -      | 26     | 103    | 234    | 49     | 165    | 201    | 85     |        |        |        |
| Subtotal by NSD            | -      | 37     | -      | 26     | 103    | 234    | 49     | 165    | 201    | 107    | 53     | -      | -      |
| Land Applied by Contractor |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Somky                      |        |        |        |        |        |        | 893    | 1,277  | 838    | 590    |        |        |        |
| Fagundes                   |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Jameson Canyon             |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Subtotal by Contractor     | -      | -      | -      | -      | -      | -      | 893    | 1,277  | 838    | 590    | -      | -      | -      |
| Total Land Applied         | -      | 37     | -      | 26     | 103    | 234    | 942    | 1,442  | 1,039  | 697    | 53     | -      | -      |
| Off Site (Contractor)      |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Total (tana)               |        | 27     |        | 20     | 402    | 224    | 042    | 4 440  | 4.020  | 607    | FO     |        |        |
| Total (tons)               | -      | 37     | -      | 26     | 103    | 234    | 942    | 1,442  | 1,039  | 697    | 53     | -      | -      |

#### **COLLECTION SYSTEM MAINTENANCE - MONTHLY**

| CATEGORY  | Jan-20                   | Feb-20                   | Mar-20                   | Apr-20                         | May-20                           | Jun-20                     | Jul-20                     | Aug-20                       | Sep-20                     | Oct-20                     | Nov-20                     | Dec-20                         | Jan-21                         |
|---|--------------------------|--------------------------|--------------------------|--------------------------------|----------------------------------|----------------------------|----------------------------|------------------------------|----------------------------|----------------------------|----------------------------|--------------------------------|--------------------------------|
| <u>Plugups</u><br>Total Calls                                     | 68                       | 39                       | 35                       | 31                             | 37                               | 34                         | 23                         | 47                           | 29                         | 62                         | 56                         | 59                             | 48                             |
| Business Hours<br>After Hours                                     | 42<br>22                 | 25<br>14                 | 22<br>13                 | 23<br>8                        | 25<br>12                         | 25<br>9                    | 17<br>6                    | 28<br>19                     | 19<br>10                   | 43<br>19                   | 37<br>19                   | 39<br>20                       | 37<br>11                       |
| District's<br>Property Owner's                                    | 17<br>46                 | 14<br>24                 | 13<br>22                 | 5<br>26                        | 9<br>28                          | 8<br>26                    | 8<br>15                    | 17<br>30                     | 10<br>19                   | 19<br>42                   | 18<br>38                   | 13<br>46                       | 17<br>31                       |
| Plugged Main Lines  | 1                        | -                        |                          | -                              | -                                | -                          | 1                          | -                            | -                          | 1                          | -                          | -                              | -                              |
| Run Lateral w/Eel   | 112                      | 103                      | 124                      | 17                             | 56                               | 194                        | 222                        | 151                          | 215                        | 63                         | 120                        | 69                             | 73                             |
| Cleaning (feet of sewer) Vactor #1 Vactor #2 Hydro Rodder         | 22,372<br>52,620         | 37,916<br>15,049<br>-    | 68,243<br>29,691         | 36,849<br>44,336<br>2,915      | 18,947<br>119,112<br>42,241<br>- | 39,019<br>50,948<br>-<br>- | 45,066<br>31,916<br>-<br>- | 2,936<br>53,184<br>-<br>694  | 34,338<br>38,654<br>-<br>- | 46,255<br>14,202<br>-<br>- | 28,507<br>19,789<br>-<br>- | 31,186<br>35,938<br>1,968      | 40,675<br>23,525<br>-<br>1,433 |
| Total (feet)  | 74,993                   | 52,965                   | 97,933                   | 84,100                         | 180,301                          | 89,967                     | 76,982                     | 56,814                       | 72,992                     | 60,457                     | 48,296                     | 69,092                         | 65,633                         |
| Cleaning Days Vactor #1 Vactor #2 Hydro Rodder                    | <b>26</b><br>10<br>16    | <b>20</b><br>15<br>5     | <b>24</b><br>16<br>8     | 23<br>10<br>11                 | <b>30</b><br>9<br>17<br>4        | 33<br>17<br>16<br>-        | 28<br>17<br>11<br>-        | 21<br>3<br>17<br>-<br>1      | <b>21</b><br>10<br>11<br>- | <b>22</b><br>16<br>6<br>-  | <b>20</b><br>12<br>8<br>-  | 23<br>12<br>10<br>1            | 27<br>16<br>8<br>-<br>3        |
| Feet/day<br>Vactor #1<br>Vactor #2<br>Hydro<br>Rodder             | <b>2,900</b> 2,250 3,300 | <b>2,650</b> 2,550 3,000 | <b>4,100</b> 4,250 3,700 | <b>3,650</b> 3,700 4,050 1,450 | <b>6,000</b> 2,100 7,000 10,550  | <b>2,750</b> 2,300 3,200   | <b>2,750</b> 2,650 2,900   | <b>2,700</b> 1,000 3,150 700 | <b>3,500</b> 3,450 3,500   | <b>2,750</b> 2,900 2,350   | <b>2,400</b> 2,400 2,450   | <b>3,000</b> 2,600 3,600 1,950 | <b>2,450</b> 2,550 2,950 500   |
| <u>Video Inspections</u><br>Mains (feet)<br>Laterals (each)       | 13,832<br>188            | 30,961<br>180            | 26,158<br>206            | 6,798<br>75                    | 27,649<br>109                    | 16,016<br>239              | 24,214<br>270              | 22,515<br>210                | 19,796<br>259              | 26,009<br>184              | 28,717<br>204              | 18,657<br>227                  | 28,757<br>219                  |
| Construction (each) Cleanouts Laterals Mains Manholes Other       | 8<br>10<br>1             | 15<br>8<br>-<br>-        | 15<br>4<br>-<br>5        | 1<br>-<br>-<br>-               | 3<br>4<br>-<br>-                 | 12<br>19<br>-<br>-         | 9<br>6<br>-<br>1           | 15<br>25<br>-<br>-           | 21<br>23<br>1<br>-<br>5    | 8<br>20<br>4<br>3<br>25    | 12<br>9<br>3<br>-          | 7<br>6<br>1<br>-               | 11<br>6<br>-<br>-              |
| USA Markings<br>Regular (w/in 2 days)<br>Emergency (w/in 2 hours) | 271<br>22                | 423<br>9                 | 232<br>11                | 258<br>36                      | 260<br>14                        | 284<br>13                  | 278<br>10                  | 297<br>18                    | 281<br>12                  | 278<br>13                  | 246<br>13                  | 185<br>15                      | 204<br>10                      |

#### **WASTEWATER PLANT OPERATIONS DATA - MONTHLY**

| CATEGORY                      | Units   | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|-------------------------------|---------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| FLOWS                         |         | 31     | 29     | 31     | 30     | 31     | 30     | 31     | 31     | 30     | 31     | 30     | 31     | 31     |
| Influent                      | MG      | 248.8  | 187.6  | 194.5  | 196.6  | 184.0  | 166.7  | 166.7  | 164.6  | 159.7  | 162.3  | 162.6  | 183.7  | 209.1  |
| Average Day                   | MGD     | 8.0    | 6.5    | 6.3    | 6.6    | 5.9    | 5.6    | 5.4    | 5.3    | 5.3    | 5.2    | 5.4    | 5.9    | 6.7    |
| Maximum Day                   | Date    | 16-Jan | 1-Feb  | 19-Mar | 5-Apr  | 18-May | 6-Jun  | 3-Jul  | 9-Aug  | 29-Sep | 1-Oct  | 18-Nov | 17-Dec | 27-Jan |
| Maximum Day Flow              | MG      | 10.7   | 7.5    | 5.9    | 10.4   | 6.9    | 5.7    | 5.6    | 5.4    | 5.5    | 5.4    | 6.7    | 7.7    | 13.6   |
| Minimum Day                   | Date    | 7-Jan  | 25-Feb | 12-Mar | 30-Apr | 10-May | 30-Jun | 31-Jul | 19-Aug | 6-Sep  | 16-Oct | 27-Nov | 8-Dec  | 20-Jan |
| Minimum Day Flow              | MG      | 7.3    | 6.5    | 6.5    | 6.4    | 6.1    | 5.9    | 5.8    | 5.7    | 5.1    | 5.1    | 5.0    | 5.1    | 5.6    |
| Effluent                      | MG      | 275.5  | 197.1  | 133.7  | 236.6  | 110.0  | 159.3  | 192.5  | 196.9  | 121.4  | 79.5   | 71.0   | 121.1  | 117.9  |
| River Discharge               | MG      | 271.3  | 176.2  | 77.9   | 174.6  |        |        |        |        |        |        | 22.4   | 88.1   | 98.4   |
| Recycled Flow                 | MG      | 4.2    | 20.9   | 70.8   | 58.6   | 98.3   | 144.5  | 176.9  | 175.1  | 111.6  | 69.6   | 38.9   | 33.0   | 19.4   |
| BIOSOLIDS                     | Tons    | 643    | 523    | 685    | 638    | 473    | 738    | 695    | 680    | 694    | 675    | 557    | 799    | 616    |
| Wet Tons Generated from Pond  | Tons    |        |        |        |        | -      |        |        |        | -      | -      | -      |        | -      |
| Wet Tons Generated from Plant | Tons    | 643    | 523    | 685    | 638    | 473    | 738    | 695    | 680    | 694    | 675    | 557    | 799    | 616    |
| % Solids Liquid               | %       |        |        |        |        |        |        |        |        |        |        |        |        |        |
| % Solids Cake                 | %       |        |        |        |        |        |        |        |        |        |        |        |        |        |
| % Solids Land Application     | %       |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Wet Tons Hauled Offsite       | Tons    |        |        |        |        |        |        |        |        |        |        |        |        |        |
| POLYMER USE                   | Gallons | 1,363  | 3,036  | 2,498  | 2,490  | 3,271  | 861    | 1,548  | 7,611  | 3,807  | 768    | 485    | 2,424  | 1,916  |
| Pond Pre-Flocculators         | Gallons | -      | 217    | -      | -      | -      | -      | 163    | 1,812  | 1,103  | -      | -      | 1,100  | 1,144  |
| Flocculator Polymer 1         | Gallons | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      | -      |
| Flocculator Polymer 2         | Gallons | 206    | 37     | 146    | 301    | -      | -      | 20     | 203    | 60     | -      | -      | 221    | 225    |
| Filter Polymer 1              | Gallons | 354    | 2,128  | 1,608  | 1,463  | 2,874  | 342    | 762    | 5,057  | 2,020  | 89     | -      | 458    | 12     |
| Filter Polymer 2              | Gallons | -      | -      | 120    | 179    | -      | -      | -      | 68     | 90     | 93     | 15     | -      | -      |
| Belt Presses                  | Gallons | 803    | 654    | 624    | 547    | 397    | 519    | 603    | 471    | 534    | 586    | 470    | 645    | 535    |
| ENERGY                        |         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Total Electricity Used        | MWH     | 743    | 683    | 749    | 756    | 764    | 811    | 862    | 971    | 774    | 710    | 659    | 733    | 694    |
| Purchased from PGE            | MWH     | 395    | 295    | 368    | 361    | 377    | 355    | 420    | 517    | 421    | 313    | 338    | 419    | 362    |
| Produced from Co-Gen          | MWH     | 259    | 252    | 239    | 233    | 193    | 243    | 232    | 281    | 229    | 278    | 218    | 224    | 246    |
| Percent Produced              | %       | 35%    | 38%    | 33%    | 32%    | 25%    | 30%    | 27%    | 29%    | 30%    | 39%    | 33%    | 31%    | 35%    |
| Purchased from Solar          | MWH     | 89     | 136    | 142    | 162    | 194    | 213    | 210    | 173    | 124    | 119    | 103    | 90     | 86     |
| Percent Produced              |         | 12%    | 20%    | 19%    | 21%    | 25%    | 26%    | 27%    | 18%    | 16%    | 17%    | 16%    | 12%    | 12%    |
| Purchased Natural Gas         | Therms  | 1,807  | 1,595  | 2,132  | 1,920  | 1,253  | 1,346  | 1,549  | 1,338  | 1,779  | 1,416  | 1,385  | 2,144  | 2,026  |
| Methane Flared Off            | MCF     | 88     | 190    | 731    | 137    | 18     | 77     | 26     | 177    | 72     | 128    | 157    | 314    | 71     |
| Stand By Calls                | #       | 65     | 47     | 51     | 39     | 72     | 47     | 44     | 56     | 49     | 60     | 21     | 62     | 52     |
| Violations                    | #       | -      | - '    | -      | -      | -      | - '    | -      | -      | -      | -      | -      | -      | -      |
|                               |         |        |        |        |        |        |        |        |        |        |        |        |        |        |

# **WASTEWATER PLANT MAINTENANCE and LABORATORY DATA - MONTHLY**

| CATEGORY                  | Jan-20 | Feb-20 | Mar-20 | Apr-20 | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21 |
|---------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Scheduled                 |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Old                       | 23     | 49     | 5      | 6      | 9      | 39     | 25     | 26     | 40     | 39     | 24     | 31     | 20     |
| New                       | 99     | 75     | 90     | 110    | 102    | 91     | 107    | 88     | 98     | 109    | 83     | 82     | 88     |
| Completed                 | 73     | 119    | 89     | 107    | 72     | 105    | 106    | 74     | 99     | 124    | 76     | 93     | 83     |
| New Balance               | 49     | 5      | 6      | 9      | 39     | 25     | 26     | 40     | 39     | 24     | 31     | 20     | 25     |
| Unscheduled               |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Old                       | 19     | 32     | 23     | 16     | 14     | 17     | 21     | 21     | 23     | 30     | 35     | 34     | 31     |
| New                       | 24     | 21     | 15     | 8      | 20     | 33     | 23     | 21     | 24     | 16     | 19     | 30     | 33     |
| Completed                 | 11     | 30     | 22     | 10     | 17     | 29     | 23     | 19     | 17     | 11     | 20     | 33     | 36     |
| New Balance               | 32     | 23     | 16     | 14     | 17     | 21     | 21     | 23     | 30     | 35     | 34     | 31     | 28     |
| Total Work Orders         |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Old                       | 42     | 81     | 28     | 22     | 23     | 56     | 46     | 47     | 63     | 69     | 59     | 65     | 51     |
| New                       | 123    | 96     | 105    | 118    | 122    | 124    | 130    | 109    | 122    | 125    | 102    | 112    | 121    |
| Completed                 | 84     | 149    | 112    | 118    | 90     | 135    | 130    | 93     | 116    | 133    | 96     | 126    | 119    |
| New Balance               | 81     | 28     | 22     | 23     | 56     | 46     | 47     | 63     | 69     | 59     | 65     | 51     | 53     |
| LAB ANALYSES              |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Sample Type               |        |        |        |        |        |        |        |        |        |        |        |        |        |
| Regulatory                | 157    | 192    | 213    | 237    | 140    | 172    | 220    | 189    | 141    | 191    | 221    | 328    | 209    |
| Process Control           | 1,208  | 1,039  | 1,058  | 1,015  | 708    | 815    | 776    | 772    | 700    | 906    | 960    | 1,644  | 986    |
| Special Request           | -      | 32     | 16     | 12     | 20     | 140    | 38     | 51     | 31     | 10     | 301    | 42     | 9      |
| Quality Control/Assurance | 923    | 1,324  | 1,043  | 1,058  | 595    | 622    | 661    | 674    | 577    | 727    | 928    | 1,662  | 929    |
| TOTAL                     | 2,288  | 2,587  | 2,330  | 2,322  | 1,463  | 1,749  | 1,695  | 1,686  | 1,449  | 1,834  | 2,410  | 3,676  | 2,133  |

# Summary of NSD Capital Project Status through 01-31-21

| Proj<br># | Description (shortened)         | FY 20/21<br>Budget | FY 19/20<br>Carry Forwards | Adj.     | Final FY 20/21<br>Budget | Encumbrance | Costs Paid<br>to Date | Budget<br>Remaining | % Budget<br>Expended |
|-----------|---------------------------------|--------------------|----------------------------|----------|--------------------------|-------------|-----------------------|---------------------|----------------------|
|           | COLLECTION SYSTEM - PROJECTS    |                    |                            |          |                          |             |                       |                     |                      |
| 13701     | Main Line Sewer Rehab           | 62,100             |                            |          | 62,100                   | -           | 12,724                | 49,376              | 20%                  |
| 13702     | Manhole Raising/Rehab           | 250,000            |                            |          | 250,000                  | -           | 7,625                 | 242,375             | 3%                   |
| 13703     | Lateral Replacement/Rehab       | 113,900            |                            |          | 113,900                  | -           | 73,938                | 39,962              | 65%                  |
| 13704     | Cleanouts Installation/Rehab    | 110,700            |                            | (12,000) | 98,700                   | -           | 44,020                | 54,680              | 45%                  |
| 13705     | I&I Reduction Program           | 30,000             | 210,500                    |          | 240,500                  | 196,100     | 199                   | 44,201              | 0%                   |
| 14703     | Browns Valley Rd & First St     | 14,000,000         | 5,733,950                  |          | 19,733,950               | 6,211,710   | 11,801,533            | 1,720,706           | 60%                  |
| 18702     | Coll Sys Asset Mgmt Software    | -                  | 216,600                    | 50,000   | 266,600                  | 103,600     | 117,849               | 45,151              | 44%                  |
| 19701     | 66-inch Trunk Rehab             | 11,000,000         | 4,086,550                  |          | 15,086,550               | 150,763     | 182,755               | 14,753,031          | 1%                   |
| 19703     | Sewer System I&I 2020           | 3,850,000          | 2,341,400                  |          | 6,191,400                | 2,763,438   | 3,091,758             | 336,204             | 50%                  |
| 19727     | Coll Sys Master Plan            | -                  | 100,000                    |          | 100,000                  | -           | 7,045                 | 92,955              | 7%                   |
| 20702     | Manhole Rehabilitation          | 250,000            |                            |          | 250,000                  | 39,230      | -                     | 210,770             | -                    |
| 20703     | 2021 Collection System Rehab    | 3,410,000          | 16,550                     |          | 3,426,550                | 3,156,035   | 60,537                | 209,978             | 2%                   |
| 21701     | 2022 Collection System Rehab    | 20,000             |                            |          | 20,000                   | -           | -                     | 20,000              | -                    |
| 21718     | NN Siphon Gate Replacement      | -                  | -                          | 25,000   | 25,000                   | 15,725      | 199                   | 9,076               | 1%                   |
|           | COLLECTION SYSTEM - EQUIPMENT   | <u> </u>           |                            |          |                          |             |                       |                     |                      |
| 21702     | Pickup-mounted Camera Sys       | 65,000             |                            | 12,000   | 77,000                   | -           | 75,069                | 1,931               | 97%                  |
|           | COLLECTION SYSTEM - LIFT STATIO | NS                 |                            |          |                          |             |                       |                     |                      |
| 17711     | West Napa PS - Rehab            | 5,500,000          | 4,546,450                  |          | 10,046,450               | 6,146,007   | 2,458,096             | 1,442,347           | 24%                  |
| 19705     | Stonecrest PS Pump Rebuild      | -                  | 24,850                     |          | 24,850                   | -           | -                     | 24,850              | -                    |
| 21703     | River Park Pump Rebuild         | 19,300             |                            |          | 19,300                   | -           | -                     | 19,300              | -                    |
|           | TREATMENT - PROJECTS            |                    |                            |          |                          |             |                       |                     |                      |
| 13745     | Pond 1 Dredge                   | -                  | 1,943,750                  |          | 1,943,750                | 32,214      | 1,853,879             | 57,657              | 95%                  |
| 18740     | Treatment Plant Project 2019    | -                  | 64,850                     |          | 64,850                   | 49,208      | 792                   | 14,850              | 1%                   |
| 20706     | WWTP Master Plan                | 1,235,400          | 950                        |          | 1,236,350                | 563,565     | 175,668               | 497,117             | 14%                  |
| 20707     | Pond Levee Repair               | 700,000            | 9,150                      |          | 709,150                  | 49,659      | 174,650               | 484,841             | 25%                  |
| 20708     | 2020 Treatment Plant Imprvmnts  | -                  | 1,407,600                  |          | 1,407,600                | 119,971     | 91,424                | 1,196,205           | 6%                   |
|           | TREATMENT - EQUIPMENT           |                    |                            |          |                          |             |                       |                     |                      |
| 13735     | Dual Fuel Boiler Burner         | -                  | 55,750                     |          | 55,750                   | -           | 32,907                | 22,843              | 59%                  |

Source: GLS7505

# Summary of NSD Capital Project Status through 01-31-21

| Proj<br># | Description (shortened)        | FY 20/21<br>Budget | FY 19/20<br>Carry Forwards | Adj.      | Final FY 20/21<br>Budget | Encumbrance | Costs Paid<br>to Date | Budget<br>Remaining | % Budget<br>Expended |
|-----------|--------------------------------|--------------------|----------------------------|-----------|--------------------------|-------------|-----------------------|---------------------|----------------------|
| 15707     | DAFT Overflow Pumps (2)        | 12,300             | 11,900                     |           | 24,200                   | -           | -                     | 24,200              | -                    |
| 16712     | Primary Clarifier Mech-Struct  | 700,000            | 390,200                    | 140,000   | 1,230,200                | 74,300      | 1,108,853             | 47,048              | 90%                  |
| 17726     | Headworks Equip Rehab/Rplcmnt  | -                  | 240,700                    |           | 240,700                  | 86,476      | 18,561                | 135,663             | 8%                   |
| 18718     | Sec Clarifier Mech/Strct Rehab | 83,200             |                            | (50,000)  | 33,200                   | -           | -                     | 33,200              | -                    |
| 18720     | Neuros Blowers Rebuild         | -                  | 64,300                     |           | 64,300                   | -           | -                     | 64,300              | -                    |
| 18722     | FOG Station Water Heater       | -                  | 25,000                     |           | 25,000                   | -           | -                     | 25,000              | -                    |
| 19708     | Rotork Actuator Rplcmnt        | -                  | 75,900                     |           | 75,900                   | -           | 25,204                | 50,696              | 33%                  |
| 19709     | Polymer Tank Rplcmnt           | 207,000            | 10,000                     | (185,000) | 32,000                   | -           | -                     | 32,000              | -                    |
| 19710     | 12kV Redundant Line            | -                  | 83,650                     |           | 83,650                   | 12          | 40,665                | 42,972              | 49%                  |
| 19715     | ARV Rplcmnt                    | -                  | 4,750                      |           | 4,750                    | -           | -                     | 4,750               | -                    |
| 20709     | AB Caustic Pumps & Enclosure   | -                  | 68,600                     |           | 68,600                   | -           | 17,347                | 51,253              | 25%                  |
| 20710     | Septage Pump & Motor Rplcmnt   | -                  | 4,950                      |           | 4,950                    | -           | 4,746                 | 204                 | 96%                  |
| 20711     | Marsh-to-Pond PS Upgrade       | -                  | 87,550                     |           | 87,550                   | -           | 252                   | 87,298              | 0%                   |
| 20712     | Grit Pump Rebuild              | -                  | 5,000                      |           | 5,000                    | -           | 4,746                 | 254                 | 95%                  |
| 20713     | Elevator Control Update        | -                  | 400,000                    |           | 400,000                  | -           | -                     | 400,000             | -                    |
| 20715     | Concrete Pipe Chase Covers     | -                  | 80,000                     |           | 80,000                   | 2,455       | 64,084                | 13,461              | 80%                  |
| 20716     | Plant Door Replacement PH 1    | -                  | 22,200                     | 8,000     | 30,200                   | -           | 11,875                | 18,325              | 39%                  |
| 21704     | Headworks - Washer Compactor   | 314,400            |                            |           | 314,400                  | 178,068     | -                     | 136,332             | -                    |
| 21705     | Pipe Threader                  | 13,000             |                            |           | 13,000                   | -           | -                     | 13,000              | -                    |
| 21706     | Rotork Actuator Replacement    | 101,800            |                            |           | 101,800                  | 7,077       | -                     | 94,723              | -                    |
| 21707     | Digester Roof Grating Rplcmnt  | 110,900            |                            |           | 110,900                  | -           | -                     | 110,900             | -                    |
| 21708     | Head works - Roof Replacement  | 80,300             |                            |           | 80,300                   | -           | 75,300                | 5,000               | 94%                  |
| 21709     | Plant Door Replacement - Ph 2  | 23,000             |                            | (8,000)   | 15,000                   | -           | -                     | 15,000              | -                    |
| 21710     | Veh 175 - F-150                | 31,000             |                            |           | 31,000                   | 86,359      | -                     | (55,359)            | -                    |
|           |                                |                    |                            |           |                          | -           |                       |                     |                      |
|           | LAB - EQUIPMENT                |                    |                            |           |                          | -           |                       |                     |                      |
| 21711     | Autoclave Rplcment             | 34,400             |                            |           | 34,400                   | -           | -                     | 34,400              | -                    |
| 21712     | Sampler 4700 Rplcmnt           | 10,400             |                            |           | 10,400                   | -           | -                     | 10,400              | -                    |
|           | SCADA                          |                    |                            |           |                          |             |                       |                     |                      |
| 18729     | SCADA MP Proj 1 Ntwk Mntrng    | -                  | 46,200                     |           | 46,200                   | -           | -                     | 46,200              | -                    |
| 19718     | SCADA MP PH 5 Security Stdy    | -                  | 51,850                     |           | 51,850                   | -           | -                     | 51,850              | -                    |
| 21713     | SCADA Network Upgrades         | 225,000            |                            |           | 225,000                  | -           | -                     | 225,000             | -                    |

Source: GLS7505

# **Summary of NSD Capital Project Status** through 01-31-21

| Proj<br># | Description (shortened)        | FY 20/21<br>Budget | FY 19/20<br>Carry Forwards | Adj.   | Final FY 20/21<br>Budget | Encumbrance  | Costs Paid<br>to Date | Budget<br>Remaining | % Budget<br>Expended |
|-----------|--------------------------------|--------------------|----------------------------|--------|--------------------------|--------------|-----------------------|---------------------|----------------------|
| 21714     | Alarm Evaluation & Programming | 25,000             |                            |        | 25,000                   | -            | -                     | 25,000              | -                    |
|           | RECYCLING - PROJECTS           |                    |                            |        |                          |              |                       |                     |                      |
| 18731     | Coombsville Truck Fill Station | -                  | 112,100                    |        | 112,100                  | -            | 42,037                | 70,063              | 37%                  |
| 20721     | Kirkland RW Pipeline Rehab     | -                  | 12,900                     |        | 12,900                   | 95           | 6,855                 | 5,950               | 53%                  |
|           |                                |                    |                            |        |                          |              |                       |                     |                      |
|           | <b>RECYCLING - EQUIPMENT</b>   |                    |                            |        |                          |              |                       |                     |                      |
| 19722     | Veh 720/723 Attchmnts/Implmnts | 30,700             |                            |        | 30,700                   | -            | -                     | 30,700              | -                    |
| 20722     | Badger Meter Replacement       | -                  | 80,000                     |        | 80,000                   | -            | 2,913                 | 77,087              | 4%                   |
| 21715     | Soscol Recycle Pump #2 Rehab   | 160,700            |                            |        | 160,700                  | -            | -                     | 160,700             | -                    |
| 21716     | Veh 174 - Ford F-350 SB        | 75,700             |                            |        | 75,700                   | -            | 1,412                 | 74,288              | 2%                   |
| 21717     | Veh 723 - Water Trailer        | 42,800             |                            |        | 42,800                   | -            | -                     | 42,800              | -                    |
|           | <u>OTHER</u>                   |                    |                            |        |                          |              |                       |                     |                      |
| 13729     | Development Technical Support  | 348,800            |                            |        | 348,800                  | -            | 136,157               | 212,643             | 39%                  |
| 19723     | AV Sys Rplcmnt - Conf Rms      | -                  | 20,000                     | 20,000 | 40,000                   | -            | -                     | 40,000              | -                    |
|           |                                | \$43,246,800       | \$22,656,650               | -      | \$65,903,450             | \$20,032,067 | \$21,823,673          | \$24,047,707        | 33%                  |

Source: GLS7505