



Recycled Water Reservoir Improvements Project (CIP 16716)

**Board of Directors Meeting
May 2, 2018**

Project Location





Accomplishments

- Removed existing reservoir covers which were no longer serviceable
- Installed reservoir liners to increase the useful volume of the reservoirs
 - Additional 3 MG of treated water storage
 - Increased reliability during peak demand
 - Better serve new customers in MST and LCWD





























Costs

- Engineer's Estimate \$1,450,000
 - Low Bid \$1,465,000
 - Change orders \$203,403
(13.9%)
 - Final contract amount \$1,668,403
-
- Change orders were due to unexpected site conditions
 - Project costs are 50% reimbursable through SRF agreement





Recommendation

- Adopt Resolution accepting completion and authorize the General Manager to file Notice of Completion with the County Recorder