

# D. W. Nicholson



CORPORATION

Industrial Mechanization Contractors

January 25, 2007

DWN Job#15253-20  
CP-03

Trent Cave  
Napa-Vallejo Waste Management Authority  
1195 Third Street  
Napa, CA 94559-4545

Reference: American Canyon Microturbine Project – Contract #05-04  
Change Proposal #3

Dear Trent,

On 1/19/07 we received the PG&E drawings detailing the installation requirements for the grounding bank. This drawing requires the contractor to provide and install an Elliott grounding bank enclosure that was not included in the contract documents. DWN request a change to provide and install the enclosure as detailed on the PG&E drawing.

Price includes:

1) All labor and material to provide and install the enclosure as detailed on the PG&E drawing.

Clarification:

- 2) This price includes material escalation for the grounding bank pre-cast concrete pad (\$250.00)
- 3) Grounding bank enclosure lead time is 10 to 12 weeks after release of order.

D.W. Nicholson proposes to complete this work for the lump sum price of \$15,930.00

Please examine this proposal carefully and notify us immediately if you find any discrepancies between our proposal and the actual work. We appreciated this opportunity to be of service to you. Please feel free to call if you should have any questions or comments.

Sincerely,  
D.W. NICHOLSON

A handwritten signature in black ink, appearing to read "Alan Nielson", with a long horizontal line extending to the right.

Alan Nielson  
Electrical Division

CP-03